

৯-লিটেল

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Goods Procurement

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh."

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Prequal (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts		
GD-1	Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis Substation upgradation at Valuka, Mymensingh, From 2 x 10/13.33 MVA to 2 x 20/26 MVA Substation upgradation at Trishal, Mymensingh From 2 x 10/13.33 MVA to 2 x 20/26 MVA Substation upgradation at Keenakhal, Mymensingh From 3 x 10/13.33 MVA to 2 x 20/26 MVA Substation upgradation at Baikal, Mymensingh From 2 x 10/13.33 MVA to 2 x 20/26 MVA BBB-1 Mymensingh, 1D Bay Extension BBB-2 Mymensingh, 4D Bay Extension BBB-2 Mymensingh, 2D Bay Extension Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-key basis Tarakanda, Mymensingh, 10/13.33 MVA (New Transformer) Churkhal, Mymensingh, 2 x 10/13.33 MVA (New Transformer) Rahmatpur, Mymensingh, 2 x 10/13.33 MVA (New Transformer) Gahadapur, Mymensingh, 2 x 10/13.33 MVA (New Transformer) Chor Ishwardi (Gadda More), Mymensingh 2 x 10/13.33 MVA (New Transformer) Nabhnagr, Shepur 2 x 10/13.33 MVA (New Transformer)	Nos	1	ICT	CCGP	GOB	1,864.74	Planned Dates Planned Days Actual Dates	Contract Signed with Energypac Engineering Ltd. (Contract No: 10566 Dt-24/03/2020) USD 78,37,347.01 (US Dollar Seventy Eight Lakh Thirty Seven Thousand Three Hundred Forty Seven Point Zero One) Only + BDT 3,11,23,400.00 (BD Taka Three Crore Eleven Lakh Twenty Three Thousand Four Hundred) Only [Advance Payment 700.00 Lakh + 1875.53 lakh Taka paid transformer bill]	18 months									
		Total for LOT-1							1,864.74										
		Total for LOT-2							5,016.51										
		Contract has been signed with Ideal Electrical Enterprise Ltd., Bangladesh (07/02/2022) (USD 55,60,905.70 (US Dollar Fifty Five Lakh Sixty Thousand Nine Hundred and Five Point Seven Zero) Only + BDT 3,77,23,200.00 (BD Taka Three Crore Seventy Seven Lakh Twenty Three Thousand Two Hundred Point Zero Zero) Only																	
		Planned Dates Planned Days Actual Dates																	
		18 months																	

(Handwritten marks and signatures)

সংক্রান্ত-৩

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Prequal (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of contract	Total time to contract signature	Time for completion of contracts																			
GD-1	Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis	Nos	1	ICT	CCGP	GOB	4,528.33	Planned Dates Planned Date Actual Date	Contract Signed with Ideal Electrical Enterprise Ltd., Bangladesh (Contract No: 10600 Date: 19/05/2021) USD 58,91,538.75 (US Dollar Fifty Eight Lakh Ninety One Thousand Five Hundred and Thirty Eight Point Seven Five) Only + BDT 4,09,54,437.50 (BD Taka Four Crore Four Thousand Four Hundred and Thirty Seven point Five Zero) Only [10% Advance Payment: 540,557 Lakh Taka]	18 months																										
																		Substation upgrade at Netrokona S&D From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Matzhan, Galangan From 2 x 5/6.67 MVA to 2 x 10/13.33 MVA																		
																		Substation upgrade at Shekhera (from recovered Transformer)																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Substation upgrade at Shekhera, Jamalpur From 2 x 10/13.33 MVA to 2 x 20/26 MVA																		
																		Total for LOT-3																		
Total for LOT-4																																				
6,299.48																																				
Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis																																				
	Cheran, Kalihail, Tangail, 2 x 10/13.33 MVA (from recovered Transformer)	Nos	1																																	
	Substation upgrade at Balga, Tangail From 3 x 10/13.33 MVA to 3 x 20/26 MVA	Nos	1																																	
	Gobindasi, Bhuapur, Tangail, 2 x 10/13.33 MVA (from recovered Transformer)	Nos	1																																	

Handwritten signatures and initials at the bottom of the page.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. (lakh)	Time code for process	Advertise (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to award	Notification of award	Signing of Contract	Total time to completion of contracts																		
GD-1	LOT-5 Myemstigh Medical College Hospital under S&D-2, Myemstigh 2 x 10/13.33 MVA (New) Tangail S&D-2, 2D Bay Extension Sakhipur, 2D Bay Extension Thakola, Sakhipur (Rural Type) 2 x 5/6.67 MVA (from recovered Transformer) Dakalia, Sakhipur (Rural Type) 2 x 5/6.67 MVA (New Transformer) Rashtadabad/ Gailal, Kishoreganj under S&D, Kishoreganj 2 x 10/13.33 MVA (from recovered Transformer) Substation upgradation at Nallitapan, Sherpur From 2x 5/6.67 MVA to 2x 10/13.33 MVA	Nos	1	ICT	CCGP	GOB	8,791.72	Planned Dates	-	-	-	-	-	-	-	-	18 months																	
																		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
																		Total for Package GD-1 (Lot-1, Lot-2, Lot-3, Lot-4 & Lot-5)																
																		Total for Lot-5																
																		Total for Package Goods-2																
GD-5	Supply of 18 meter SPC Pole 700 dan	Nos	200	OTM	BPDB	GOB	166.43	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		Contract Signed with BMTF on 09/08/2021; all materials has been delivered (Partial Bill & 10% bill pending)																
Goods-2	Supply of 15 Meter SPC Pole (D Type) 650 dan	Nos	3662	DPM	MPMER	GOB	1,199.86	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		Contract Signed with BMTF on 09/08/2021; all materials has been delivered (Partial Bill & 10% bill pending)																
GD-7	Supply of 12 meter SPC Pole (B type)	Nos	4000	OTM	MPMER	GOB	72.25	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		Contract Signed with Dada Engineering Ltd. on 29/01/2020; all poles have been delivered (Partial & 10% bill pending)																
GD-8	Supply of 12 meter SPC Pole (B type)	Nos	4056	OTM	MPMER	GOB	143.30	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		Contract Signed with Shaltech Technology Ltd. on 28/01/2020; all poles have been delivered (10% bill pending)																
GD-9	Supply of 12 meter SPC Pole-450 dan	Nos	4000	OTM	BPDB	GOB	140.60	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		Contract Signed with Dada Engineering Ltd on 07/10/2019; All poles has been delivered [10% Bill remaining]																
GD-12	Supply of 12 meter SPC Pole-502 dan -	Nos	4000	DPM	MPMER	GOB	1,419.40	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		DPM Tender has been invited from BPDB. Evaluation has been completed and will be placed in BPDB's Board meeting. Proposal to be sent Power Division for Approval.																
GD-9	Supply of 12 meter SPC Pole-502 dan	Nos	4056	DPM	MPMER	GOB	1,439.27	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		DPM Tender has been invited from BPDB. Evaluation has been completed and will be placed in BPDB's Board meeting. Proposal to be sent Power Division for Approval.																
GD-12	Supply of 9 meter SPC Pole	Nos	7190	DPM	BPDB	GOB	105.17	Planned Dates	-	-	-	-	-	-	-	-	80 days																	
																		20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022											
																		Contract signed with BMTF (DPM) on 26/01/2021. All poles have been delivered [Remaining 10% Bill]																

Handwritten signatures and initials at the bottom of the page.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of funds	Est'd. Cost in Tkr(akh)	Time code for process	Advertise Prequal (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to completion of contracts			
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
GD-13	Supply of 9 meter SPC Pole	Nos	7790	DPM	BPDB	GOB	105.17	Actual Dates	-	Contract signed with BHTF (DPH) on 26/01/2021. All poles have been delivered (10% payment pending)	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days	
GD-13a	Supply of 9 meter SPC Pole	Nos	5000	DFM	BPDB	GOB	645.15	Actual Dates	-	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days		
GD-15a	Supply of ACSR DOG (Insulated) Conductor	KM	660	OTM	BPDB	BPDB	894.29	Actual Dates	-	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days		
GD-16 a	Supply of AAC WASP (Insulated) Conductor	KM	519	OTM	BPDB	GOB	459.52	Planned Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
							459.52	Actual Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
							459.52	Planned Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
							459.52	Actual Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
							459.52	Planned Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
Total for Package GD-16 a			2595				2,297.60												
GD-17	Supply of AAC ANT (Insulated) Conductor	KM	1082	OTM	BPDB	GOB	519.31	Planned Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
							519.31	Actual Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
							519.31	Planned Dates	20-Jul-2022	14-Aug-2022	3-Sep-2022	7-Sep-2022	10-Sep-2022	8-Oct-2022	80 days	120 days			
Total for Package GD-17 (Lot-4 & Lot-5)			2164				1,038.62												
GD-18	Supply of AAC GNKT (Insulated) Conductor	KM	347.5	OTM	BPDB	GOB	106.33	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							106.33	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
Total for Package GD-18			347.5				106.33												
GD-19	Supply of GUY WIRE	KM	922.3	OTM	BPDB	GOB	48.33	Planned Dates	Contract Signed with BRB Cables Ltd. on 29/12/2019 [Tender ID-335994]. Materials has been delivered (Partial & 10% bill Remaining)]							80 days	120 days		
							922.3	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							922.3	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
Total for Package GD-19			1994.6				585.01												
GD-20	Supply of Earth wire	KM	465	OTM	BPDB	GOB	22.60	Planned Dates	Contract Signed with BRB Cables Ltd. on 29/12/2019 [Tender ID-335950]. All materials has been delivered (10% bill Remaining)]							80 days	120 days		
							465	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							465	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
Total for Package GD-20			465				22.60												
Goods-3	Post Insulator with fittings for 33 KV Line	Set	69300	OTM	MPPER	GOB	14.41	Planned Dates	Contract Signed with M/S ARMA Electric Company on 01/06/2020. All materials has been delivered (10% Bill pending)]							80 days	120 days		
							69300	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							69300	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
GD-23	Guy Insulator for 33 KV line	Nos	13843	OTM	BPDB	GOB	2.46	Planned Dates	Contract Signed with M/S Rahmamb Electrical Engineering works on 24/11/2019 All materials has been delivered (10% Bill pending)]							80 days	120 days		
							13843	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							13843	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
Total for Package Goods-3			224.22				224.22												
GD-26	Guy Insulator for 11 KV line	Nos	45874	OTM	BPDB	GOB	3.60	Planned Dates	Contract Signed with M/S Rahmamb Electrical Engineering works on 24/11/2019. All materials has been delivered (10% Bill pending)]							80 days	120 days		
							45874	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							45874	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
Total for Package GD-26			45874				3.60												
GD-27	Shackle Insulator for 0.4 KV line	Nos	300000	OTM	BPDB	GOB	12.00	Planned Dates	Contract Signed with M/S United Trade Mart works on 23/12/2019. All materials has been delivered (10% Bill pending)]							80 days	120 days		
							300000	Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
							300000	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	120 days			
Total for Package GD-27			300000				12.00												

gpr

mk

gr

g

gr

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Est. Cost in Tk.(lakh)	Time code for process	Advertise Period (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to completion of contracts	Time for completion of contracts	
1	Shakle Insulator for 0.4 KV line	Nos	150000	OTM	BPPB	GOB	115.50	10	11	12	13	14	15	16	17	18	19	
								Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates	Planned Dates
Total for Package GD-27																		
GD-28	Guy Insulator for 0.4 KV line	Nos	27081	OTM	BPPB	GOB	1.69			Contract Signed with M/S Rahmania Electrical Engineering works on 24/11/2019, All materials has been delivered [10% Bill pending]								Delivered
GD-29	Pole and Line Fittings for 33 KV line	Sel	-	OTM	MPMER	GOB	1,669.89			Contract Signed with M/S Microtech on 02/11/2020 [Tender ID-420265], All materials has been delivered [Remainig 10% Bill]								Delivered
Total for Package GD-29 (Lot-2)																		
GD-32	Other line Excessories for 33 KV line (Upgradation)	Sel	-	OTM	BPPB	GOB	39.91			Contract Signed with M/S TD Trading on 19/10/2020 [Tender ID-420267], All materials has been delivered [Remainig 10% Bill]								Delivered
GD-32	Other line Excessories for 33 KV line (Upgradation)	Sel	-	OTM	BPPB	GOB	3.99			Contract Signed with M/S Microtech on 02/11/2020 [Tender ID-420268], All materials has been delivered [Remainig 10% Bill]								Delivered
Total for Package GD-32																		
GD-34	Other line Excessories for 11KV line (New)	Sel	-	OTM	BPPB	GOB	18.69			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420270], All materials has been delivered [Remainig 10% Bill]								Delivered
GD-34	Other line Excessories for 11 KV line (New)	Sel	-	OTM	BPPB	GOB	19.08			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420271], All materials has been delivered [Remainig 10% Bill]								Delivered
Total for Package GD-34																		
GD-35	Pole fittings for 11 KV line (Renovation)	Sel	-	OTM	BPPB	GOB	555.05			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420272], All materials has been delivered [Remainig 10% Bill]								Delivered
GD-36	Other line Excessories for 11KV line (Renovation)	Sel	-	OTM	BPPB	GOB	14.97			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420273], All materials has been delivered [Remainig 10% Bill]								Delivered
GD-39	Pole fittings for 11/0.4 KV line (Renovation)	Sel	-	OTM	BPPB	GOB	215.43			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420274], All materials has been delivered [Remainig 10% Bill]								Delivered
GD-42	Other line Excessories for 0.4KV line (New)	Sel	-	OTM	BPPB	GOB	21.70			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420274], All materials has been delivered [Remainig 10% Bill]								Delivered
GD-43	Pole fittings for 0.4 KV line (Renovation)	Sel	-	OTM	BPPB	GOB	549.48			Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420274], All materials has been delivered [Remainig 10% Bill]								Delivered
Goods-6	11/0.4 KV/250 KVA Distribution Transformer	Nos	480	OTM	MPMER	GOB	1,751.95	Planned Dates		Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420274], All materials has been delivered [Remainig 10% Bill]								210 Days
								Actual Dates										
Goods-6	11/0.4 KV/250 KVA Distribution Transformer	Nos	485	OTM	MPMER	GOB	1,765.35	Planned Dates		Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420274], All materials has been delivered [Remainig 10% Bill]								210 Days
								Actual Dates										
Total for Package Goods-6																		
GD-50	11/0.4 KV, 100 KVA Distribution Transformer	Nos	70	OTM	BPPB	GOB	14.49	Planned Dates		Contract Signed with Techno Venture BD Ltd on 05.05.2021; all materials has been delivered [10% Bill remaining]								150 days
								Actual Dates										
								Planned Dates		Contract Signed with Techno Venture BD Ltd on 05.05.2021; all materials has been delivered [10% Bill remaining]								
GD-50	11/0.4 KV, 100 KVA Distribution Transformer	Nos	70	OTM	BPPB	GOB	14.49	Planned Dates		Contract Signed with Techno Venture BD Ltd on 05.05.2021; all materials has been delivered [10% Bill remaining]								150 days
								Actual Dates										
								Planned Dates		Contract Signed with Techno Venture BD Ltd on 05.05.2021; all materials has been delivered [10% Bill remaining]								
GD-50	11/0.4 KV, 100 KVA Distribution Transformer	Nos	70	OTM	BPPB	GOB	14.49	Planned Dates		Contract Signed with Techno Venture BD Ltd on 05.05.2021; all materials has been delivered [10% Bill remaining]								150 days
								Actual Dates										
								Planned Dates		Contract Signed with Techno Venture BD Ltd on 05.05.2021; all materials has been delivered [10% Bill remaining]								

Handwritten initials/signature

Handwritten initials/signature

Handwritten initials/signature

Handwritten initials/signature

Handwritten initials/signature

Handwritten initials/signature

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Est'd. Cost in Tk.(lakh)	Time code for process	Advertise (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to completion of contract signature	Time for completion of contracts																		
GD-51	Total for Package GD-51	Nos	350	OTM	BPDB	GOB	1,399.85	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-2	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-3	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-4	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
GD-52	Total for Package GD-52	Nos	355	OTM	BPDB	GOB	227.36	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	11 KV DOPC for 250 KVA and 100 KVA Transformer	Nos	5800														
																		LOT-2	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-3	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-4	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
GD-53	Total for Package GD-53	Nos	4625	OTM	BPDB	GOB	184.95	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	11 KV DOPC for 250 KVA and 100 KVA Transformer	Nos	4625														
																		LOT-2	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-3	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
																		LOT-4	11/0.4 KV, 250 KVA Distribution Transformer	Nos	70														
GD-54	Total for Package GD-54	Nos	14100	OTM	BPDB	GOB	14.10	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	120 sqmm Terminal Lugs for 250 KVA Transformer	Nos	14100														
																		LOT-2	120 sqmm Terminal Lugs for 250 KVA Transformer	Nos	14100														
																		LOT-3	120 sqmm Terminal Lugs for 250 KVA Transformer	Nos	14100														
																		LOT-4	120 sqmm Terminal Lugs for 250 KVA Transformer	Nos	14100														
GD-55	Total for Package GD-55	Nos	1410	OTM	BPDB	GOB	160.53	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	200 Amps MCCB for 250 KVA Transformer	Nos	1410														
																		LOT-2	200 Amps MCCB for 250 KVA Transformer	Nos	1410														
																		LOT-3	200 Amps MCCB for 250 KVA Transformer	Nos	1410														
																		LOT-4	200 Amps MCCB for 250 KVA Transformer	Nos	1410														
GD-56	Total for Package GD-56	KM	37	OTM	BPDB	GOB	386.65	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	120 sqmm PVC Cooper Cable for 250KVA Transformer	KM	37														
																		LOT-2	120 sqmm PVC Cooper Cable for 250KVA Transformer	KM	37														
																		LOT-3	120 sqmm PVC Cooper Cable for 250KVA Transformer	KM	37														
																		LOT-4	120 sqmm PVC Cooper Cable for 250KVA Transformer	KM	37														
GD-57	Total for Package GD-57	Nos	1000	OTM	BPDB	GOB	199.21	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	Transformer Platform for 250 KVA and 100 KVA	Nos	1000														
																		LOT-2	Transformer Platform for 250 KVA and 100 KVA	Nos	1000														
																		LOT-3	Transformer Platform for 250 KVA and 100 KVA	Nos	1000														
																		LOT-4	Transformer Platform for 250 KVA and 100 KVA	Nos	1000														
GD-58	Total for Package GD-58	Nos	1	OTM	BPDB	GOB	95.08	Planned Dates	-	-	-	-	-	-	-	-	-																		
																		LOT-1	Construction of 33KV Single Circuit Line from Kawaikhal (32/33KV Grid Substation to Shambhuganj) and River crossing with Steel/SPC Pole to cross Brahmaputra River (Including pole Foundation & related civil works)	Nos	1														
																		LOT-2	Construction of 33KV Single Circuit Line from Kawaikhal (32/33KV Grid Substation to Shambhuganj) and River crossing with Steel/SPC Pole to cross Brahmaputra River (Including pole Foundation & related civil works)	Nos	1														
																		LOT-3	Construction of 33KV Single Circuit Line from Kawaikhal (32/33KV Grid Substation to Shambhuganj) and River crossing with Steel/SPC Pole to cross Brahmaputra River (Including pole Foundation & related civil works)	Nos	1														
																		LOT-4	Construction of 33KV Single Circuit Line from Kawaikhal (32/33KV Grid Substation to Shambhuganj) and River crossing with Steel/SPC Pole to cross Brahmaputra River (Including pole Foundation & related civil works)	Nos	1														

Handwritten signature/initials

Handwritten signature/initials

Handwritten signature/initials

Handwritten signature/initials

Handwritten signature/initials

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of funds	Estid. Cost in Tk. (lakh)	Time code for process (if applicable)	Advertise tender	Tender opening	* Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
GD-60	Procurement of Jeep	Nos	1	OTM	BPOB	GOB	57.00	Planned Dates Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	90 days	
	Procurement of Motor Cycle	Nos	5	DPM	BPOB	GOB	7.00	Planned Dates Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	90 days	
GD-62	Procurement of Motor Cycle	Nos	5	DPM	BPOB	GOB	7.00	Planned Dates Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	90 days	
	Total for Package GD-62							14.00									
GD-63	LOT-1 Other Line Accessories for 11 KV Line	Set	--	OTM	BPOB	GOB	187.55	Planned Dates Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	150 days	
	LOT-2 Other Line Accessories for 11/0.4 KV Line	Set	--	OTM	BPOB	GOB	159.63	Planned Dates Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	150 days	
	LOT-3 Other Line Accessories for 0.4 KV Line	Set	--	OTM	BPOB	GOB	188.78	Planned Dates Actual Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	150 days	
Total for Package GD-63							535.95										
GD-64	Supply of 33KV Single Core 800 Sqmm XLPE underground Copper Cable	KM	12.50	OTM	BPOB	GOB	2,124.38	Planned Dates	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	150days	
								Actual Dates									
Total value=							54,438.44										

In word: Taka Five Hundred Forty four Crore Thirty Eight Lakh and forty four Thousand only.

[Signature]
07.07.22
Sub-Divisional Engineer
Power Distribution System Development Project
Mymensingh Zone, BPOB, Mymensingh

[Signature]
07.07.22
Executive Engineer
Power Distribution System Development Project
Mymensingh Zone, BPOB, Mymensingh

[Signature]
07.07.22
Deputy Project Director (S.E)
Power Distribution System Development Project
Mymensingh Zone, BPOB, Mymensingh

[Signature]
07.07.22
Project Director (Asst. Chief Engineer)
Power Distribution System Development Project
Mymensingh Zone, BPOB, Mymensingh

Approved

[Signature]
সদস্য, বিভাগ
বাংলাদেশ বিদ্যুৎ উন্নয়ন বোর্ড
প্রোগ্রামা ডব্লিউ, মতিবিল, ঢাকা

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Works Procurement

Ministry / Division : Power, Energy & Mineral Resources / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh."

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advance Payment (if applicable)	Authorize tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts
1																	
2																	
WD-1	Construction of Residential Building, Boundary Wall & Internal Road at S&D-1 (North), BPDB Mymensingh, Office Building Boundary Wall & Internal Road at ESU Gouripur, Office Building Boundary Wall & Internal Road at ESU Ishwarganj and Office Building & Internal Road at ESU Fulbaria BPDB Mymensingh	SM		OTM	MPMER	GOB	920.87	Planned Dates 10 Planned Days 11	-	20-Jul-22	17-Aug-22	5-Sep-22	20-Oct-22	26-Oct-22	22-Nov-22	125 Days	365 days
Lot-1	Construction of Office Building, Store Building, Boundary Wall & Internal Road at S&D Galatagan and Residential Building Office Building & Store Building at S&D Fulpur Mymensingh			OTM	MPMER	GOB	695.92	Planned Dates 10 Planned Days 11	-	20-Jul-22	17-Aug-22	5-Sep-22	20-Oct-22	26-Oct-22	22-Nov-22	125 Days	365 days
Lot-2	Construction of Office Building, Store Building & Internal Road at S&D Kishoreganj, Residential Building, Store Building & Internal Road at S&D Baljur and Office Building, Residential Building, Rest House, Store Building, Boundary Wall & Internal Road at S&D Netikona.			OTM	MPMER	GOB	1,255.75	Planned Dates 10 Planned Days 11	-	20-Jul-22	17-Aug-22	5-Sep-22	20-Oct-22	26-Oct-22	22-Nov-22	125 Days	365 days
Lot-3	Construction of Rest House Building, Boundary Wall & Internal Road at S&D Sherpur, Office Building, Boundary Wall & Internal Road at ESU Nakla, and Office Building, Boundary Wall & Internal Road at ESU Steebord.			OTM	MPMER	GOB	492.23	Planned Dates 10 Planned Days 11	-	20-Jul-22	17-Aug-22	5-Sep-22	20-Oct-22	26-Oct-22	22-Nov-22	125 Days	365 days
Lot-4	Construction of Residential Building at S&D-1 Tangail, Residential Building (Domitory), Office Building (S.E. & S&D-3), Boundary Wall & Internal Road at Bolla, Tangail			OTM	MPMER	GOB	958.15	Planned Dates 10 Planned Days 11	-	20-Jul-22	17-Aug-22	5-Sep-22	20-Oct-22	26-Oct-22	22-Nov-22	125 Days	365 days
Lot-5	Construction of Residential Building at S&D-1 Tangail, Residential Building (Domitory), Office Building (S.E. & S&D-3), Boundary Wall & Internal Road at Bolla, Tangail			OTM	MPMER	GOB	958.15	Planned Dates 10 Planned Days 11	-	20-Jul-22	17-Aug-22	5-Sep-22	20-Oct-22	26-Oct-22	22-Nov-22	125 Days	365 days
Total for WD-1																	
4,322.92																	
WD-2	Construction and Upgradation of 33kV Line of S&D-1(North), BPDB, Mymensingh	CKI K.M.	122	OTM	BPDB	GOB	258.11	Planned Dates 10 Planned Days 11	-							540 days	
Lot-1	Construction and Upgradation of 33kV Line of S&D-2(South), BPDB, Mymensingh	CKI K.M.	69	OTM	BPDB	GOB	129.17	Planned Dates 10 Planned Days 11	-							540 days	
Total for WD-2																	
387.28																	
WD-3	Construction and Renovation of 33 KV Line at Sales & Distribution Division BPDB Bahulka	CKI K.M.	34	OTM	BPDB	GOB	72.25	Planned Dates 10 Planned Days 11	-							270 days	
Lot-1	Construction and Renovation of 33 KV Line under Sales & Distribution Division Galatagan	CKI K.M.	32	OTM	BPDB	GOB	74.92	Planned Dates 10 Planned Days 11	-							180 days	
Lot-2	Construction and Renovation of 33 KV Line under Sales & Distribution Division, BPDB, Netikona	CKI K.M.	22	OTM	BPDB	GOB	52.84	Planned Dates 10 Planned Days 11	-							365 days	
Lot-3	Construction and Renovation of 33 KV Line at Sales & Distribution Division, BPDB, Bhatrab (Including S&D Kishoreganj & S&D Baljur)	CKI K.M.	60	OTM	BPDB	GOB	156.28	Planned Dates 10 Planned Days 11	-							365 days	
Lot-4	Construction and Renovation of 33 KV Line at Sales & Distribution Division, BPDB, Bhatrab (Including S&D Kishoreganj & S&D Baljur)	CKI K.M.	60	OTM	BPDB	GOB	156.28	Planned Dates 10 Planned Days 11	-							365 days	
Total for WD-3																	
356.29																	

Page 1

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Works Procurement

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Presently (Yes/No)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts
WD-4	Construction and Renovation of 33 KV Line under Sales & Distribution Division, BPDB, Jarnapur	Ckt K.M.	26	OTM	BPDB	GOB	81.76	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
WD-5	Construction and Renovation of 33 KV Line under Sales & Distribution Division-2, BPDB, Tangail	Ckt K.M.	32	OTM	BPDB	GOB	110.96	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
WD-6	Construction and Renovation of 33 KV Line under Sales & Distribution Division, BPDB, Bhusapur, Tangail	Ckt K.M.	45	OTM	BPDB	GOB	128.10	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
WD-7	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-2, Mymensingh	Ckt K.M.	179	OTM	BPDB	GOB	138.46	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-4			76	OTM	BPDB	GOB	196.87	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-5			100	OTM	BPDB	GOB	79.80	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-6			43	OTM	BPDB	GOB	37.89	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-7			179	OTM	BPDB	GOB	138.46	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-8			345	OTM	BPDB	GOB	323.64	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-9			271	OTM	BPDB	GOB	327.11	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days
Total for WD-10			271	OTM	BPDB	GOB	327.11	10	-	12	13	14	15	16	17	18	19
								Planned Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days	Actual Dates	Planned Days

APV

mm

2

2

2

2

Contract Signed with M/S Z.F. ENTERPRISE on 23/08/2020 and work is going on [Tender ID No-417454]

Contract Signed with JV of Rahmania Electrical Engineering Works and T.D. Trading on 26/08/2020 and work is going on [Tender ID No-415892]

Contract Signed with M/S. Azad Trading & Corporation on 12/04/2020 and work is going on [Tender ID no-369738]

Contract Signed with M/S TAMIW International on 06/06/2021 and work is going on [Tender ID-542020]

Contract signed with Z.F. ENTERPRISE on 26/02/2021; 18 K.M. New is completed [Tender ID No-373708] (Partial Amount)

Contract Signed with M/S Rahmania Electrical Engineering Works on 27/05/2021 and work is going on [Tender ID-542017]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S Jahangir hassan manik on 14/08/2022 and work is going on

Contract Signed with M/S Azad Trading & Corporation on 05/06/2022 and work is going on

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID-542900]

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Works Procurement

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh."

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise (request approval)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
Total for WD-7																		
789.21																		
As per Approval of respective authority Lot has been re-arranged																		
WD-8	LOT-1 Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Sales & Distribution Division, Bhabhaka	CKI K.M.	231	OTM	BPDB	GOB	211.60	Planned Dates	-	Contract Signed with M/S ALOSIKHA on 12/04/2019 and work is going on [Tende ID No-390793]							540 days	
								Planned Days	-									
								Actual Dates	-									
								Planned Dates	-									
								Planned Days	-									
LOT-2	Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Sales & Distribution Division, Galergaan	CKI K.M.	199	OTM	BPDB	GOB	199.38	Planned Dates	-	Contract Signed with M/S Uthara Enterprise on 12/04/2019 and work is going on [Tende ID No-390787]							540 days	
								Planned Days	-									
								Actual Dates	-									
LOT-3	Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Sales & Distribution Division, Fulpur	CKI K.M.	272	OTM	BPDB	GOB	267.23	Planned Dates	-	Contract Signed with M/S Shawkal Ali & Sons on 23/03/2020 and work is going on [Tende ID No-390787] (Partial Payment)							540 days	
								Planned Days	-									
								Actual Dates	-									
LOT-4	Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Electricity Supply Unit ESU Gounpur	CKI K.M.	191	OTM	BPDB	GOB	182.38	Planned Dates	-	Contract Signed with M/S Techno Traders on 24/03/2020 and work is going on [Tende ID No-390811]							540 days	
								Planned Days	-									
								Actual Dates	-									
LOT-5	Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Sales & Distribution Division, Trishal	CKI K.M.	119	OTM	BPDB	GOB	126.07	Planned Dates	-	Contract Signed with M/S Shawkal Ali & Sons on 23/03/2020 and work is going on [Tende ID No-390793]							540 days	
								Planned Days	-									
								Actual Dates	-									
Total for WD-3																		
993.66																		
As per Approval of respective authority Lot has been re-arranged																		
WD-9	LOT-1 Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Sales & Distribution Division, Netrkona	CKI K.M.	109	OTM	BPDB	GOB	108.23	Planned Dates	-	Contract Signed with M/S MRM International on 07/12/2020 and work is going on [Tende ID-465551]							540 days	
								Planned Days	-									
								Actual Dates	-									
LOT-2	Construction and Renovation works of 11 KV/110/4KV and 0.4KV Line including installation of 110/4KV distribution transformer under Sales & Distribution Division, Bhatrab and Sales & Distribution Division, Kishoreganj	CKI K.M.	163	OTM	BPDB	GOB	171.81	Planned Dates	-	Contract Signed with M/S Engineering Services Ltd on 18/11/2020 and work is going on [Tende ID-465556]							540 days	
								Planned Days	-									
								Actual Dates	-									
Total for WD-9																		
280.04																		

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Works Procurement

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise (Prequalif. applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WD-10	LOT-1	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division, Shepur	CKI K.M.	177	OTM	BPDB	GOB	242.26	Planned Dates Planned Days	-	Contract Signed with M/S MAS Consortium on 05/10/2020 and work is going on [Tender-ID-433631]						540 days	
	LOT-2	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Steebordi	CKI K.M.	81	OTM	BPDB	GOB	102.25	Planned Dates Planned Days	-	Contract Signed with M/S Sunrise Trade on 04/10/2020 and work is going on [Tender ID-433632]						540 days	
	LOT-3	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Nallabari	CKI K.M.	111	OTM	BPDB	GOB	127.04	Planned Dates Planned Days	-	Contract Signed with M/S Shapla Enterprise on 27/09/2020 and work is going on [Tender ID-433634]						540 days	
	LOT-4	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Nallabari	CKI K.M.	127	OTM	BPDB	GOB	123.96	Planned Dates Planned Days	-	Contract Signed with M/S ERA Construction on 04/10/2020 and work is going on [Tender ID-433635]						540 days	
	LOT-5	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Jhenaidah	CKI K.M.	95	OTM	BPDB	GOB	83.00	Planned Dates Planned Days	-	Contract Signed with M/S Bakul Enterprise on 27/09/2020 and work is going on [Tender ID-433637]						540 days	
Total for WD-10								678.51	As per Approval of Planning Commission 95 K.M. deducted from WD-10 and added in the scope of Jamshaur									
WD-11	LOT-1	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-1, Tangail	CKI K.M.	154	OTM	BPDB	GOB	146.72	Planned Dates Planned Days	-	Contract Signed with M/S Techno Traders on 12/08/2020 and work is going on [Tender ID-396948]						540 days	
	LOT-2	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-2, Tangail	CKI K.M.	260	OTM	BPDB	GOB	300.61	Planned Dates Planned Days	-	Contract Signed with M/S SHAPLA and ZF JV on 09/08/2020 and work is going on [Tender ID-396956]						540 days	
	LOT-3	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division, Kalihati	CKI K.M.	171	OTM	BPDB	GOB	163.45	Planned Dates Planned Days	-	Contract Signed with M/S Shawkat Ali & Sons on 12/08/2020 and work is going on [Tender ID-396935]						540 days	
	LOT-4	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-3, Tangail	CKI K.M.	135	OTM	BPDB	GOB	199.92	Planned Dates Planned Days	-	Contract Signed with M/S Shawkat Ali & Sons on 12/08/2020 and work is going on [Tender ID-396933]						540 days	
Total for WD-11								810.70	As per Approval of respective authority. Lot has been re-arranged									
LOT-1	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division, Sakhpur	CKI K.M.	298	OTM	BPDB	GOB	283.20	Planned Dates Planned Days	-	Contract Signed with M/S Halico & Shapla JVC on 10/12/2020 and work is going on [Tender ID-46557]							540 days	

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Works Procurement

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh."

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & Type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertize (Request/ application)	Advertize tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for complete of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WD-12	LOT-2	Construction and Renovation works of 11 KV/ 110/4KV/ distribution transformer under Sales & Distribution Division, Bhulapur	CK.K.M.	283	OTM	BPDB	251.97	Planned Dates		Contract Signed with M/S Ultra-Partner JV on 07/12/2020 and work is going on [Tender ID-465558]								540 days
	LOT-3	Construction and Renovation works of 11 KV/ 110/4KV/ distribution transformer under Sales & Distribution Division, Shital	CK.K.M.	283	OTM	BPDB	217.94	Planned Dates		Contract Signed with M/S JHM-TI-ABE-JV on 20/12/2020 and work is going on [Tender ID-465558]								540 days
	LOT-4	Construction and Renovation works of 11 KV/ 110/4KV/ and 0.4KV Line including installation of Distribution Division, Jamalpur	CK.K.M.	95	OTM	BPDB	119.36	Planned Dates		Contract Signed with M/S Ultera Enterprise on 07/12/2020 and work is going on [Tender ID-465558]								540 days
	Total for WD-12							872.47	Actual Dates		As per Approval of Planning Commission 85 K.M. deducted from WD-10 and added in the scope of Jamalpur							
Grand Total for Works							10,220.48											

In word: Taka One Hundred Two Crore Twenty Lakh and Forty Eight Thousand only.

Bulw
 07-07-22
 Sub-Divisional Engineer
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Basim
 07.07.22
 Executive Engineer
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Shahin
 Deputy Project Director (S.E)
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

AB
 07/12/22
 Project Director (Addl. Chief Engineer)
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Approved
Shahin
 07/19/2022
 প্রকল্প পরিচালক
 বাংলাদেশ বিদ্যুৎ উন্নয়ন বোর্ড
 তথাপনা ভবন, যতিবিল, ঢাকা

BANGLADESH POWER DEVELOPMENT BOARD

Annual Procurement Plan (APP)
Financial Year: 2022-2023
Reporting Period: July-2022

Ministry / Division : Power, Energy & Mineral Resource / Power Division
Procuring Entity Name & Code: Bangladesh Power Development Board
Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh."

Packing e No.	Procurement of Services (Consultancy)	Description of procurement package Works	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process		Advertise Preque (if applicable)	Advertise tender	Tender opening	Tender Evaluation (after RFP)	Approval to award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts
									9	10									
1									Planned Dates	-	11	12	13	14	15	16	17	18	
2									Planned Dates	-									
3									Planned Dates	-									
4									Planned Dates	-									
5									Actual Dates	-									
6									Planned Dates	-									
7									Actual Dates	-									
8									Planned Dates	-									
9									Actual Dates	-									
Total man Month=																			128.86
SD-1											Contract Signed with M/S Development Design Consultants Limited on 09/09/2018 [Partial Amount]								
Lot-1		Consultancy/ Service for Erection, Testing and commissioning of Sub station with SCADA System under /PDSOP, Mymensingh Zone.	Man-Month	140	QCBS	BPDB	GOB	67.85			Contract Signed with M/S Development Design Consultants Limited on 09/09/2018 [Partial Amount]								31-07-2024
Lot-2		Consultancy/ Service for line works (33 kv,11kv,11/0.4 kv,0.4 kv Distribution line) under PDSOP,Mymensingh Zone.	Man-Month	140	QCBS	BPDB	GOB	61.01			Contract Signed with M/S Development Design Consultants Limited on 09/09/2018 [Partial Amount]								31-07-2024

In word: Taka One crore Twenty Eight Lakh and Eighty Six Thousand only

[Signature]
07-07-22

Sub-Divisional Engineer
Power Distribution System Development Project
Mymensingh Zone, BPDB,Mymensingh

[Signature]
07.07.22

Executive Engineer
Power Distribution System Development Project
Mymensingh Zone, BPDB,Mymensingh

[Signature]
07.07.22

Deputy Project Director (S.E)
Power Distribution System Development Project
Mymensingh Zone, BPDB,Mymensingh

[Signature]
07.07.22

Project Director (Addl. Chief Engineer)
Power Distribution System Development Project
Mymensingh Zone, BPDB,Mymensingh

স্বাক্ষরিত, প্রকল্প
স্বাক্ষরিত, প্রকল্প
স্বাক্ষরিত, প্রকল্প

4 PPBD VER

Annual Procurement Plan (APP)

Financial Year: 2022-2023

Reporting Period: July-2022

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDDB, Mymensingh.

Internal Transportation (Carrying):

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
APP Package	Description of Works	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts		
WD-13	Carrying-1	Carrying of 9 Meter SPC Pole from PC Pole Factory Aricha to different places of Mymensingh Zone under Power Distribution System Development Project Mymensingh Zone.	Lot	1	OTM	BPDDB	8.38	Planned Days Planned Days	-	Contract Signed with EASTERN ELECTRIC TRADERS on 23/12/2019 and completed 8000 nos 9 M SPC Pole [Tender ID-351382] [Partial payment remaining]							540 days		
	Carrying-2	Carrying of SPC Pole from PC Pole Factory Aricha/Halishar/Saidpur of BPDDB to different places (as and where required) of Mymensingh Zone under Power Distribution System Development Project Mymensingh Zone.	Lot	1	OTM	BPDDB	359.54	Planned Days Planned Days Actual Dates	-	Contract Signed with MIS Abdus Samad Khan on 10/05/2022 [Tender ID-663479]								540 days	
Total for Package WD-13								367.92											
WD-14	Carrying-1	Carrying of allotted Goods from different stores of BPDDB to different places (as and where required) of Mymensingh Zone under Power Distribution System Development Project Mymensingh Zone.	Lot	1	OTM	BPDDB	100.00	Planned Days Planned Days Actual Dates	-	1-Aug-2022	26-Aug-2022	15-Sep-2022	19-Sep-2022	22-Sep-2022	20-Oct-2022	80 days	365 days		
	Carrying-2	Carrying of Procured or Allowed Pole/ Goods from different stores of BPDDB to different places (as and where required) of Mymensingh Zone under Power Distribution System Development Project Mymensingh Zone.	Lot	1	OTM	BPDDB	303.74	Planned Days Planned Days Actual Dates	-	Contract Signed with Eastern Electric Traders on 18/05/2022 [Tender ID-664347]								540 days	
Total for Package WD-14								403.74											
Grand Total for Carrying								771.66											

In word: Taka Seven Crore Seventy One Lakh Sixty Six Thousand only

Sub-Divisional Engineer
 Power Distribution System Development Project
 Mymensingh Zone, BPDDB, Mymensingh

Executive Engineer
 Power Distribution System Development Project
 Mymensingh Zone, BPDDB, Mymensingh

Deputy Project Director (S-5)
 Power Distribution System Development Project
 Mymensingh Zone, BPDDB, Mymensingh

Project Director (Addl. Chief Engineer)
 Power Distribution System Development Project
 Mymensingh Zone, BPDDB, Mymensingh

স্বাক্ষরিত, বিতরণ
 সাক্ষাৎকৃত, বিতরণ
 প্রাপ্তি, বিতরণ

Annual Procurement Plan (APP)
 Financial Year: 2022-2023
 Reporting Period: July-2022
 Civil Maintenance Works Procurement:

Ministry / Division : Power, Energy & Mineral Resource / Power Division
 Procuring Entity Name & Code: Bangladesh Power Development Board
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised) BPDB, Mymensingh."

APP Package	Description of Works	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Prequal (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of contract	Total time to contract signature	Time for completion of contracts	
1								10	11	12	13	14	15	16	17	18	19	
2	Civil maintenance works under the							Planned Days										
3	Power Distribution System Development Project, Mymensingh Zone							Planned Days	-	2-Sep-22	30-Sep-22	19-Oct-22	30-Dec-22	8-Dec-22	5-Jan-23	125 Days	365 days	
4		Lot	1		OTM	BPDB	GOB	Actual Dates										
Total for Package CMW-3								22.14										
Grand Total for Carrying								22.14										

In word: Taka Twenty two Lakh fourteen thousand only.

Sub-Divisional Engineer
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Executive Engineer
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Dputy Project Director (S/S)
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Project Director (Addl. Civil Engineer)
 Power Distribution System Development Project
 Mymensingh Zone, BPDB, Mymensingh

Boh
 07-07-22

[Signature]
 07-07-22

[Signature]
 07.07.22

[Signature]
 07/07/22

Approved

[Signature]
 07/07/22
 সার্বভৌম বিদ্যুৎ উন্নয়ন বোর্ড
 সিস্টেম ডেভেলপমেন্ট প্রকল্প
 ময়মনসিংহ জোন, এম.পি.ডি. ময়মনসিংহ