

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. (lakh)	Time code for process	Advertise Prequel (if applicable)	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
																	7
LOT-1	Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis	Nos	1														
	Substation upgradation at Valuka, Mymensingh, From 2 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1														
	Substation upgradation at Trishal, Mymensingh, From 2 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1														
	Malik Bari, Valuka, Mymensingh, 2 x 10/13.33 MVA (from recovered Transformer)	Nos	1														
	Ponaashair, Valuka, Mymensingh, 2 x 5/6.67 MVA (from recovered Transformer)	Nos	1														
	Porabari, Trishal, Mymensingh, 2 x 10/13.33 MVA (from recovered Transformer)	Nos	1														
	Substation upgradation at Akua, Mymensingh From 2 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1				1,726.73										
	Substation upgradation at Kevalkhat, Mymensingh From 3 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1														
	Substation upgradation at Bairikal, Mymensingh From 2 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1														
	BBB-1 Mymensingh, 1D Bay Extension	Nos	1														
BBB-2 Mymensingh, 4D Bay Extension	Nos	1															
BBB-2 Mymensingh, 2D Bay Extension	Nos	1															
<p>Contract Signed with Energypac Engineering Ltd. (Contract No: 10566 Dt. 24/03/2020)                  USD 78,37,347.01 (US Dollar Seventy Eight Lakh Thirty Seven Thousand Three Hundred Forty Seven Point Zero One )Only + BDT 3,11,23,400.00 (BD Taka Three Crore Eleven Lakh Twenty Three Thousand Four Hundred)Only                  [Advance Payment 700.00 Lakh + 1875.63 lakh Taka paid transformer bill]</p>																	
Total for LOT-1=							1,726.73										
LOT-2	Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis	Nos	1														
	Tarakanda, Mymensingh, 2 x 10/13.33 MVA (New Transformer)	Nos	1														
	Churkhat, Mymensingh, 2 x 10/13.33 MVA (New Transformer)	Nos	1														
	Rahmatpur, Mymensingh, 2 x 10/13.33 MVA (New Transformer)	Nos	1														
	Gabhidapur, Mymensingh, 2 x 10/13.33 MVA (New Transformer)	Nos	1														
Chor Ishwardia (Bridge More), Mymensingh 2 x 10/13.33 MVA (New Transformer)	Nos	1															
Nabinagar, Sierpur 2 x 10/13.33 MVA (New Transformer)	Nos	1															
Total for LOT-2=							2,638.22										

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. (lakh)	Time code for process	Advertise Prequel (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts																
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19															
G0-1	Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis																																
	LOT-3	Netrokona S&D	Nos	1	OTM ICT 2 CCGP	CCGP	GOB	1,362.32																									
		2 x 10/13.33 MVA (New Transformer)																															
		Kaika Prasad, Bharab, Kishoregari	Nos	1																													
		2 x 10/13.33 MVA (New Transformer)																															
		Chapatiali, Sherpur 2 x 10/13.33 MVA (New Transformer)	Nos	1																													
		Dewjaan, Tangail, S&D-2 2 x 10/13.33 MVA (New Transformer)	Nos	1																													
		University, Tangail, S&D-2 2 x 10/13.33 MVA (New Transformer)	Nos	1																													
		Vaabki, Jamalpur 2 x 10/13.33 MVA (New Transformer)	Nos	1																													
		Total for LOT-3=																															
Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis																																	
G0-1	LOT-4	Fiubara, Mymensingh	Nos	1	OTM ICT 2 CCGP	CCGP	GOB	7,298.61																									
		2 x 10/13.33 MVA (from recovered Transformer)																															
		Substation upgradation at Matzbari, Gaifargoan From 2 x 5/6.67 MVA to 2 x 10/13.33 MVA	Nos	1																													
		Kashigani, Tarakanda	Nos	1																													
		2 x 10/13.33 MVA (from recovered Transformer)																															
		Substation upgradation at Sherpur S&D	Nos	1																													
		10/13.33 MVA to 2 x 20/26 MVA																															
		Sherpur S&D, 1D Bay Extension	Nos	1																													
		Substation upgradation at Sharihabari, Jamalpur From 1 x 5/6.67 MVA to 2 x 10/13.33 MVA (New Transformer)	Nos	1																													
		Substation upgradation at Netrokona S&D From 2 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1																													
Bharab S&D, 1D Bay Extension	Nos	1																															
Netrokona S&D, 2D Bay Extension	Nos	1																															
Substation upgradation at Bhuapur S&D From 2 x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1																															
Substation upgradation at Ghatail S&D	Nos	1																															
From 2 x 10/13.33 MVA to 2 x 20/26 MVA																																	
Substation upgradation at Shekhervia, Jamalpur	Nos	1																															
From 2 x 10/13.33 MVA to 2 x 20/26 MVA																																	
Shapur Ghatail S&D	Nos	1																															
2 x 10/13.33 MVA (from recovered Transformer)																																	
Total for LOT-4=																																	
Supply, Installation, Testing & Commissioning of 33/11 KV Substation including civil works by Turn-Key basis																																	
		Charan, Kalihati, Tangail,	Nos	1																													
		2 x 10/13.33 MVA (from recovered Transformer)																															
		Substation upgradation at Betka, Tangail	Nos	1																													
		From 3 x 10/13.33 MVA to 3 x 20/26 MVA																															
Gobindasi, Bhuapur, Tangail,	Nos	1																															
2 x 10/13.33 MVA (from recovered Transformer)																																	
Koroita, Tangail S&D-1	Nos	1																															
2 x 10/13.33 MVA (from recovered Transformer)																																	

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. (lakh)	Time code for process	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to completion of contract	Time for completion of contracts		
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
GD-1	Substation upgradation at Kachudanga, Tangail S&D-2 From 2x 10/13.33 MVA to 2 x 20/26 MVA	Nos	1	ICT	CCGP	GOB	8,793.43	Planned Dates Planned Dates Actual Dates	Contract Signed with Ideal Electrical Enterprise Ltd., Bangladesh (Contract No: 10672 Date: 26.12.2022) USD 83,49,726.77 (US Dollar Eighty Three Lakh Forty Nine Thousand Seven Hundred and Twenty Six point Seven Seven) Only + BDT 6,69,28,000.00 (BD Taka Six Crore Sixty Nine Lakh Twenty Eight Thousand )Only								18 months	
	Mymensingh Medical College Hospital under S&D-2	Nos	1															
	Tangail S&D-2, 2D Bay Extension	Nos	1															
	Sakhipur, 2D Bay Extension	Nos	1															
	Thokria, Sakhipur (Rural Type)	Nos	1															
	2 x 5/6.67 MVA (from recovered Transformer)	Nos	1															
	Dakatia, Sakhipur (Rural Type)	Nos	1															
	2 x 5/6.67 MVA (New Transformer)	Nos	1															
	Rashidabad Gattal, Kishoreganj under S&D, Kishoreganj	Nos	1															
	2 x 10/13.33 MVA (from recovered Transformer)	Nos	1															
Substation upgradation at Nailabari, Sherpur From 2x 5/6.67 MVA to 2x 10/13.33 MVA	Nos	1																
GD-5	Supply of 18 meter SPC Pole 700 daN	Nos	200	OTM	BPDB	GOB	199.72	Planned Dates Planned Dates Actual Dates	Contract signed with Pasha Poles Ltd on 12/04/2023 (Tender ID-762437)								120 days	
Goods-2	Supply of 15 Meter SPC Pole (D Type) 650 daN	Nos	3962	DPM	BPDB	GOB	900.00	Planned Dates Planned Dates	Contract signed with Director, Directorate of Civil Works on 23/01/2023								210 days	
GD-7	Supply of 12 meter SPC Pole (B type)	Nos	4000	MPEMR			76.80	Planned Dates	Contract Signed with TSCO Power Ltd. on 29/07/2020; all poles have been delivered (Partial bill of 10% bill pending)								Delivered	
GD-9	Supply of 12 meter SPC Pole-502 daN	Nos	4000	BPDB			205.69	Planned Dates	Contract signed with Director, Directorate of Civil Works on 23/01/2023 All poles have been delivered. (1st Running bill Paid, Partial Amount of bill remaining.)								210 days	
GD-15a	Supply of ACSR DOG (Insulated) Conductor	KM	660	OTM	BPDB	BPDB	894.29	Actual Dates	Lot 1 has been completed								120 days	
GD-16a	Supply of AAC WASP (Insulated) Conductor	KM	519				459.52	Planned Dates Actual Dates	Lot 1 has been completed								120 days	
	Supply of AAC WASP (Insulated) Conductor	KM	519				459.52	Planned Dates Actual Dates									120 days	
	Supply of AAC WASP (Insulated) Conductor	KM	519	OTM	BPDB	GOB	459.52	Planned Dates Actual Dates									120 days	
	Supply of AAC WASP (Insulated) Conductor	KM	519				459.52	Planned Dates Actual Dates									120 days	
	Supply of AAC WASP (Insulated) Conductor	KM	519				459.52	Planned Dates Actual Dates									120 days	
	Supply of AAC WASP (Insulated) Conductor	KM	2595				2,297.60	Planned Dates Actual Dates									120 days	
Total for Package GD-15 a =																		
Total for Package GD-16 a =																		
Total for Package GD-5 =																		
Total for Package GD-7 =																		
Total for Package GD-9 =																		
Total for Package GD-15 a =																		
Total for Package Goods-2 =																		
Total for LOT-5							8,793.43											
Total for Package GD-1 (Lot-1, Lot-2, Lot-3, Lot-4 & Lot-5) =							21,819.31											

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. (lakh)	Time code for process	Advertise (If applicable)	Tender opening	Tender Evaluation	Approval of Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
GD-17	LOT-4 Supply of AAC ANT (Insulated) Conductor	KM	1082	OTM	BPDB	GOB	62.70	Planned Dates Planned Days Actual Dates		Contract Signed with BBS Cables Ltd. on 03/10/2022 [Tender ID-677683], Materials has been delivered 10% bill Remaining]								Delivered	
	LOT-5 Supply of AAC ANT (Insulated) Conductor	KM	1082				62.90	Planned Dates Planned Days Actual Dates		Contract Signed with BBS Cables Ltd. on 03/10/2022 [Tender ID-677684], Materials has been delivered 10% bill Remaining]									Delivered
	<b>Total for Package GD-17 (Lot-4 &amp; Lot-5)=</b>	<b>KM</b>	<b>2164</b>				<b>125.60</b>												
GD-18	LOT-1 Supply of AAC GNAT (Insulated) Conductor	KM	347.5	OTM	BPDB	GOB	10.53	Planned Dates Planned Days Actual Dates		Contract Signed with BBS Cables Ltd. on 13/09/2022 [Tender ID-677700], Materials has been delivered 10% bill Remaining]									Delivered
Goods-3	<b>Total for Package GD-18=</b>	<b>KM</b>	<b>347.5</b>				<b>10.53</b>												
	Lot-1 Post Insulator with fittings for 33 kV Line	Set	35650	OTM	MPMER	GOB	124.39	Planned Dates Planned Days Actual Dates		Contract Signed with M/S Microtech on 07/06/2020, All materials has been delivered [ of 10% bill pending]									Delivered
	<b>Total for Package Goods-3 =</b>						<b>124.39</b>												
GD-27	Lot-2 Shackle Insulator for 0.4 kV line	Nos	150000	OTM	BPDB	GOB	106.36	Planned Dates Planned Days Actual Dates		Contract Signed with M/S Nahid Construction on 07/02/2023 [Tender ID-718418]									120 Days
	<b>Total for Package GD-27=</b>						<b>106.36</b>												
GD-29	LOT-2 Pole and Line Fittings for 33 kV line	Set	--	OTM	MPMER	GOB	1,107.18	Planned Dates Planned Days Actual Dates		Contract Signed with Global Steel and Engineering Ltd on 26/02/2023. Materials of 1st Consignment has been delivered. Partial bill of 1st consignment has been paid. Partial bill of 1st Consignment, bill of 2nd second Consignment and 10 % bill remaining.									210 Days
	<b>Total for Package GD-29 (Lot-2)=</b>						<b>1,107.18</b>												
GD-32	LOT-1 Other line Excessories for 33 kV line (Upgradation)	Set	L-S	OTM	BPDB	GOB	39.91	Planned Dates Planned Days Actual Dates		Contract Signed with M/S Microtech on 02/11/2020 [Tender ID-420266], All materials has been delivered									Delivered
	LOT-2 Other line Excessories for 33 kV line (Upgradation)	Set	L-S	OTM	BPDB	GOB	3.99	Planned Dates Planned Days Actual Dates		Contract Signed with M/S TD Trading on 15/10/2020 [Tender ID-420267], All materials has been delivered [Remaining 10% Bill]									Delivered
	<b>Total for Package GD-32=</b>						<b>43.90</b>												
GD-34	LOT-1 Other line Excessories for 11kV line (New)	Set	L-S	OTM	BPDB	GOB	18.69	Planned Dates Planned Days Actual Dates		Contract Signed with M/S Microtech on 02/11/2020 [Tender ID-420268], All materials has been delivered [Remaining 10% Bill]									Delivered
	<b>Total for Package GD-34=</b>						<b>18.69</b>												
GD-35	-- Pole fittings for 11 kV line (Renovation)	Set	L-S	OTM	BPDB	GOB	665.37	Planned Dates Planned Days Actual Dates		Contract Signed with Mpon Engineering Works on 02/02/2023 [Tender ID-718413],									210 Days
	<b>Total for Package GD-35=</b>						<b>665.37</b>												
GD-36	-- Other line Excessories for 11kV line (Renovation)	Set	L-S	OTM	BPDB	GOB	14.97	Planned Dates Planned Days Actual Dates		Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420272], All materials has been delivered [Remaining 10% Bill]									Delivered
	<b>Total for Package GD-36=</b>						<b>14.97</b>												
GD-39	-- Pole fittings for 11/0.4 kV line (Renovation)	Set	L-S	OTM	BPDB	GOB	215.43	Planned Dates Planned Days Actual Dates		Tender Invited on 14/06/2023, opened on 13/07/2023. Now It is under evaluation.tentative contract Signing date 01.08.2023									120 Days
	<b>Total for Package GD-39=</b>						<b>215.43</b>												
GD-42	-- Other line Excessories for 0.4kV line (New)	Set	L-S	OTM	BPDB	GOB	21.70	Planned Dates Planned Days Actual Dates		Contract Signed with M/S ARMA Electric Company on 29/10/2020 [Tender ID-420274], All materials has been delivered [Remaining 10% Bill]									Delivered
	<b>Total for Package GD-42=</b>						<b>21.70</b>												
GD-43	-- Pole fittings for 0.4 kV line (Renovation)	Set	L-S	OTM	BPDB	GOB	52.40	Planned Dates Planned Days Actual Dates		Contract Signed with MRM International on 29/10/2020 [Tender ID-718408], All materials has been delivered [Remaining 10% Bill]									Delivered
	<b>Total for Package GD-43=</b>						<b>52.40</b>												

*[Handwritten signature]*

*[Handwritten initials]*

*[Handwritten initials]*

*[Handwritten initials]*

*[Handwritten signature]*

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd Cost in Tk. (lakh)	Time code for process (If applicable)	Advertise Prequal	Advertise tender	Tender opening	Tender Evaluation	Approval of Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts			
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19			
<b>Goods-6</b>	11/0.4 KV, 250 KVA Distribution Transformer	Nos	485	OTM	MPWER	GOB	1,765.35	Planned Dates Actual Dates					Consignment and 10 % bill remaining.							
<b>GD-51</b>	<b>LOT-1</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	OTM	BPDB	GOB	1,940.55	Planned Dates Actual Dates										210 Days		
<b>LOT-2</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	34.38				Planned Dates Actual Dates													
<b>LOT-3</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	279.97				Planned Dates Actual Dates													
<b>LOT-4</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	279.97				Planned Dates Actual Dates													
<b>Total for Package GD-51</b>		Nos	280				874.29	Planned Dates Actual Dates												
<b>GD-52</b>	<b>LOT-1</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	OTM	BPDB	GOB	279.97	Planned Dates Actual Dates		1-Aug-2023	26-Aug-2023	15-Sep-2023	19-Sep-2023	22-Sep-2023	20-Oct-2023	80 days	150 days			
<b>LOT-3</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	279.97				Planned Dates Actual Dates													
<b>LOT-4</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	70	343.84				Planned Dates Actual Dates													
<b>LOT-5</b> 11/0.4 KV, 250 KVA Distribution Transformer	Nos	75	299.96				Planned Dates Actual Dates													
<b>Total for Package GD-52</b>		Nos	285							1,203.74	Planned Dates Actual Dates									
<b>GD-54</b>	<b>LOT-3</b> 120 sqmm Terminal Lugs for 250 KVA transformer	Nos	14100	OTM	BPDB	GOB	14.10	Planned Dates Actual Dates		1-Aug-2023	26-Aug-2023	15-Sep-2023	19-Sep-2023	22-Sep-2023	20-Oct-2023	80 days	120 days			
<b>GD-55</b>	<b>LOT-3</b> 200 Amps MCCB for 250 KVA transformer	Nos	1410	OTM	BPDB	GOB	164.55	Planned Dates Actual Dates		<b>Lot-1 and Lot-2 have been completed</b>								Delivered		
<b>GD-56</b>	<b>LOT-3</b> 120 sqmm PVC Copper Cable for 250KVA Transformer	KM	37	OTM	BPDB	GOB	471.98	Planned Dates Actual Dates		<b>Lot-1 and Lot-2 have been completed</b>								120days		
<b>GD-57</b>	<b>LOT-2</b> Transformer Platform for 250 KVA and 100 KVA Transformer	Set	1000	OTM	BPDB	GOB	199.21	Planned Dates Actual Dates		1-Aug-2023	26-Aug-2023	15-Sep-2023	19-Sep-2023	22-Sep-2023	20-Oct-2023	80 days	150 days			
<b>GD-58</b>	Construction of 33KV Single Circuit Line from Kewakhalhi 132/33KV Grid Substation to Shambhugany and River crossing with Steel/SPC Pole to cross Brahmaputra River (Including pole Foundation & related civil works)	Lot	1	OTM	BPDB	GOB	95.08	Planned Dates Actual Dates		1-Aug-2023	26-Aug-2023	15-Sep-2023	19-Sep-2023	22-Sep-2023	20-Oct-2023	80 days	90 days			
							95.08			<b>Total for Package GD-58=</b>										

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estid. Cost in Tk. (lakh)	Time code for process	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
GD-63	LOT-2	Set	---	OTM	BPDB	GOB	159.63	Planned Dates Actual Dates	1-Aug-2023	26-Aug-2023	15-Sep-2023	19-Sep-2023	22-Sep-2023	20-Oct-2023	80 days	150 days	
	LOT-3	Set	---	OTM	BPDB	GOB	188.78	Planned Dates Actual Dates	1-Aug-2023	26-Aug-2023	15-Sep-2023	19-Sep-2023	22-Sep-2023	20-Oct-2023	80 days	150 days	
	Total for Package GD-63= 34,388.86																


In word: Taka Three Hundred Forty Three Crore eighty eight Lakh and Eighty six Thousand only.

  
20/07/2023

(Engr. Utpal Kumer Halder)  
Assistant Engineer  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
20.07.23

(Engr. Md. Rabul Hasan)  
Executive Engineer  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
26.07.23

(Engr. Chandan Kumar Shutrardhar)  
Deputy Project Director (SE)  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
20/07/23

(Engr. Md. Shamsul Alam)  
Project Director (Chief Engineer)  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
M. Shamsul Alam  
Project Director

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. (lakh)	Time code for process	Advertise Prequalif (applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Lot-1	Construction of Residential Building, Boundary Wall & Internal Road at S&D-1 (North), BPDB Mymensingh, Office Building Boundary Wall & Internal Road at ESU Gouripur, Office Building Boundary Wall & Internal Road at ESU Ishwargani and Office Building & Internal Road at ESU Fulbari BPDB Mymensingh			OTM	MPMER	GOB	1,134.51	Planned Dates Planned Days Actual Dates	- - -	Tender Opening is completed on 31/01/2023. Board approved the Evaluation report. It is under approval process by MPEMR							365 days	
Lot-2	Construction of Office Building, Store Building, Boundary Wall & Internal Road at S&D Gafargan and Residential Building, Office Building & Store Building at S&D Fulpur, Mymensingh			OTM	MPMER	GOB	756.44	Planned Dates Planned Days Actual Dates	- - -	Tender Opening is completed on 31/01/2023. Board approved the Evaluation report. It is under approval process by MPEMR							365 days	
Lot-3	Construction of Office Building, Store Building & Internal Road at S&D Kishoregani, Residential Building, Store Building & Internal Road at S&D Bajitpur and Office Building, Residential Building, Rest House, Store Building, Boundary Wall & Internal Road at S&D Metrokona	Lump-Sump		OTM	MPMER	GOB	1,384.66	Planned Dates Planned Days Actual Dates	- - -	Tender Opening is completed on 31/01/2023. Board approved the Evaluation report. It is under approval process by MPEMR							365 days	
Lot-4	Construction of Rest House Building, Boundary Wall & Internal Road at S&D Sherpur, Office Building, Boundary Wall & Internal Road at ESU Nakla, and Office Building, Boundary Wall & Internal Road at ESU Sreebordi.			OTM	MPMER	GOB	492.23	Planned Dates Planned Days Actual Dates	- - -	Tender Opening is completed on 31/01/2023. Board approved the Evaluation report RE- Tendering is on progress							365 days	
Lot-5	Construction of Residential Building at S&D-1 Tangail, Residential Building (Cormatory), Office Building (S.E. & S&D-3), Boundary Wall & Internal Road at Bolla, Tangail			OTM	MPMER	GOB	1,320.88	Planned Dates Planned Days Actual Dates	- - -	Tender Opening is completed on 31/01/2023. Board approved the Evaluation report. It is under approval process by MPEMR							365 days	
<b>Total for WD-1</b>							<b>5,088.72</b>											
WD-2	LOT-1 Construction and Upgradation of 33kV Line of S&D-1(North), BPDB, Mymensingh LOT-2 Construction and Upgradation of 33kV Line of S&D-2(South), BPDB, Mymensingh	Ckt K.M. Ckt K.M.	122 69	OTM OTM	BPDB BPDB	GOB GOB	180.07 129.17	Planned Dates Planned Days Actual Dates Planned Dates Planned Days Actual Dates	- - - - - -	Contract Signed with M/S MRM International on 06/06/2021 and work is going on [Tender ID-538951] Contract Signed with M/S Engineering Services Ltd on 23/05/2021 and work is going on [Tender ID-538952]							540 days 540 days	
<b>Total for WD-2=</b>							<b>309.24</b>											
WD-3	LOT-1 Construction and Renovation of 33 kV Line at Sales & Distribution Division BPDB Bhaluka LOT-2 Construction and Renovation of 33 kV Line under Sales & Distribution Division Gaffargan LOT-3 Construction and Renovation of 33 kV Line under Sales & Distribution Division, BPDB, Metrokona LOT-4 Construction and Renovation of 33 kV Line at Sales & Distribution Division, BPDB, Bharab (including S&D Kishoregani & S&D Bajitpur)	Ckt K.M. Ckt K.M. Ckt K.M. Ckt K.M.	34 32 22 60	OTM OTM OTM OTM	BPDB BPDB BPDB BPDB	GOB GOB GOB GOB	52.67 74.92 52.84 156.28	Planned Dates Actual Dates Planned Dates Actual Dates Planned Dates Actual Dates Planned Dates Actual Dates	- - - - - - - -	Contract Signed with M/S Era Construction on 06/06/2021 and work is going on [Tender ID-373831] Contract signed with Z.F. ENTERPRISE on 26.02.2020: 18 K.M. Renovation is completed [Tender ID No.-373831] [Partial Amount] Contract Signed with Engineering Services Ltd on 18/05/2022 and work is going on Contract Signed with Eastern Electric Traders on 24/05/2022 and work is going on							270 days 180 days 365 days 365 days	
<b>Total for WD-3=</b>							<b>336.71</b>											

*SR*

*ML*

*gfl*

*SR*

*2*

*[Signature]*

**Annual Procurement Plan (APP)**  
**Financial Year: 2023-2024**  
**Reporting Period: July-2023**  
**Works Procurement**

Ministry / Division : Power, Energy & Mineral Resource / Power Division  
 Procuring Entity Name & Code: Bangladesh Power Development Board  
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.( lakh)	Time code for process	Advertise tender (Qualif applicable)	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts	
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
WD-4	LOT-1	Ckt K.M.	26	OTM	BPDB	GOB	73.53	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Rahmania Electrical Engineering Works on 14/06/2022 and work is going on (Tender ID:663014)		-	-	-	-	-	365 days
	LOT-2	Ckt K.M.	76	OTM	BPDB	GOB	196.87	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Jahangir hassan manik on 14/06/2022 and work is going on		-	-	-	-	-	365 days
	<b>Total for WD-4=</b>						<b>270.45</b>										
WD-5	LOT-1	Ckt K.M.	22	OTM	BPDB	GOB	78.80	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/s Azad Trading & Corporation on 05/06/2022 and work is going on		-	-	-	-	-	365 days
	LOT-2	Ckt K.M.	32	OTM	BPDB	GOB	73.11	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/s Musafir Traders & Corporation on 21/07/2022 and work is going on (Tender ID:700952)		-	-	-	-	-	365 days
	LOT-3	Ckt K.M.	100	OTM	BPDB	GOB	52.21	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S ARMA Electric on 06/06/2021 and work is going on [Tender ID:542900]		-	-	-	-	-	540 days
<b>Total for WD-5=</b>						<b>204.12</b>											
WD-6	LOT-1	Ckt K.M.	30	OTM	BPDB	GOB	25.21	Planned Dates Planned Days Actual Dates	-	Contract signed with Z. F. ENTERPRISE on 26/02/2021, 18 K.M. New is completed [Tender ID No-373708] (Partial Amount)		-	-	-	-	-	180 days
	LOT-2	Ckt K.M.	45	OTM	BPDB	GOB	86.49	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Rahmania Electrical Engineering Works on 27/05/2021 and work is going on [Tender ID:542017]		-	-	-	-	-	540 days
	LOT-3	Ckt K.M.	43	OTM	BPDB	GOB	23.26	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S TAMIM International on 06/06/2021 and work is going on [Tender ID:542020]		-	-	-	-	-	540 days
<b>Total for WD-6=</b>						<b>134.96</b>											
WD-7	LOT-1	Ckt K.M.	345	OTM	BPDB	GOB	323.64	Planned Dates Planned Days Actual Dates	-	Contract Signed with JV of Rahmania Electrical Engineering Works and T.D. Trading on 26/08/2020 and work is going on [Tender ID no-415892]		-	-	-	-	-	540 days
	LOT-2	Ckt K.M.	179	OTM	BPDB	GOB	138.46	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S. Azad Trading & Corporation on 12/04/2020 and work is going on [Tender ID no-385738]		-	-	-	-	-	540 days
	LOT-3	Ckt K.M.	271	OTM	BPDB	GOB	236.28	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Z.F. ENTERPRISE on 23/08/2020 and work is going on [Tender ID No-417454]		-	-	-	-	-	540 days
<b>Total for WD-7=</b>						<b>696.38</b>											

As per Approval of respective authority Lot has been re-arranged

*(Handwritten signatures and initials)*



**Annual Procurement Plan (APP)**  
**Financial Year: 2023-2024**  
**Reporting Period: July-2023**  
**Works Procurement**

Ministry / Division : Power, Energy & Mineral Resource / Power Division  
 Procuring Entity Name & Code: Bangladesh Power Development Board  
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
APP Package	Description of Procurement package of GOODS	Quantity	Unit	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Period (applicable)	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts		
WD-8	LOT-1	231	Ckt K.M.	OTM	BPDB	GOB	160.51	Planned Dates Planned Days Actual Dates	- - -	Contract Signed with M/S ALOSIKHA on 12/04/2019 and work is going on [Tende ID No-390793]	Contract Signed with M/S Ultrara Enterprise on 12/04/2019 and work is going on [Tende ID No-390787]	Contract Signed with M/S Shawkat Ali & Sons on 23/03/2020 and work is going on [Tende ID No-390787] [Partial Payment]	Contract Signed with M/S Techno Traders on 24/03/2020 and work is going on [Tende ID No- 390811]	Contract Signed with M/S Shawkat Ali & Sons on 23/03/2020 and work is going on [Tende ID No-390793]	Contract Signed with M/S Engineering Services Ltd on 18/11/2020 and work is going on [Tender ID--465556]	540 days		
	LOT-2	199	Ckt K.M.	OTM	BPDB	GOB	111.22	Planned Dates Planned Days Actual Dates	- - -							540 days		
	LOT-3	272	Ckt K.M.	OTM	BPDB	GOB	180.67	Planned Dates Planned Days Actual Dates	- - -							540 days		
	LOT-4	191	Ckt K.M.	OTM	BPDB	GOB	141.81	Planned Dates Planned Days Actual Dates	- - -							540 days		
	LOT-5	119	Ckt K.M.	OTM	BPDB	GOB	80.24	Planned Dates Planned Days Actual Dates	- - -							540 days		
<b>Total for WD-8=</b>								<b>674.45</b>	<b>As per Approval of respective authority Lot has been re-arranged</b>									
WD-9	LOT-1	109	Ckt K.M.	OTM	BPDB	GOB	68.60	Planned Dates Planned Days Actual Dates	- - -	Contract Signed with M/S MRM International on 07/12/2020 and work is going on [Tender ID--465555]						540 days		
	LOT-2	163	Ckt K.M.	OTM	BPDB	GOB	171.81	Planned Dates Planned Days Actual Dates	- - -							540 days		
<b>Total for WD-9=</b>								<b>240.41</b>										

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*

**Annual Procurement Plan (APP)**  
 Financial Year: 2023-2024  
 Reporting Period: July-2023  
**Works Procurement**

Ministry / Division : Power, Energy & Mineral Resource / Power Division  
 Procuring Entity Name & Code: Bangladesh Power Development Board  
 Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised)", BPDB, Mymensingh.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise tender (if applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
LOT-1	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division, Sherpur	Ckt K.M.	177	OTM	BPDB	GOB	191.75	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S MAS Consortium on 05/10/2020 and work is going on [Tender ID-433631]						540 days	
LOT-2	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Nakla	Ckt K.M.	81	OTM	BPDB	GOB	65.97	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Sunrise Trade on 04/10/2020 and work is going on [Tender ID-433632]						540 days	
LOT-3	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Sreebordi	Ckt K.M.	111	OTM	BPDB	GOB	94.19	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Shaipia Enterprise on 27/09/2020 and work is going on [Tender ID-433634]						540 days	
LOT-4	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Kailabari	Ckt K.M.	127	OTM	BPDB	GOB	97.68	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S ERA Construction on 04/10/2020 and work is going on [Tender ID-433635]						540 days	
LOT-5	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Electricity Supply Unit (ESU), Jhenaigati	Ckt K.M.	99	OTM	BPDB	GOB	50.59	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Bakul Enterprise on 27/09/2020 and work is going on [Tender ID-433637]						540 days	
<b>Total for WD-10=</b>									As per Approval of Planning Commission 95 K.M. deducted from WD-10 and added in the scope of Jamalpur								
LOT-1	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-1, Tangail	Ckt K.M.	154	OTM	BPDB	GOB	96.91	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Techno Traders on 12/08/2020 and work is going on [Tender ID-396948]						540 days	
LOT-2	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-2, Tangail	Ckt K.M.	260	OTM	BPDB	GOB	230.49	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S SHAPLA and ZF JV on 09/08/2020 and work is going on [Tender ID-396956]						540 days	
<b>Total for WD-11=</b>																	
LOT-3	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division, Kailhati	Ckt K.M.	171	OTM	BPDB	GOB	100.82	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Shawkat Ali & Sons on 12/08/2020 and work is going on [Tender ID-396993]						540 days	
LOT-4	Construction and Renovation works of 11 KV 11/0.4KV and 0.4KV Line including installation of 11/0.4KV distribution transformer under Sales & Distribution Division-3, Tangail	Ckt K.M.	136	OTM	BPDB	GOB	128.88	Planned Dates Planned Days Actual Dates	-	Contract Signed with M/S Shawkat Ali & Sons on 12/08/2020 and work is going on [Tender ID-396993]						540 days	
<b>Total for WD-11=</b>																	
As per Approval of respective authority Lot has been re-arranged																	

*[Handwritten Signature]*

*[Handwritten Signature]*

*[Handwritten Signature]*

*[Handwritten Signature]*

*[Handwritten Signature]*

**Annual Procurement Plan (APP)**

Financial Year: 2023-2024

Reporting Period: July-2023

**Works Procurement**


Ministry / Division : Power, Energy & Mineral Resource / Power Division

Procuring Entity Name & Code: Bangladesh Power Development Board

Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh.

APP Package	Description of Procurement package of GOODS	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Prequalif (applicable)	Advertise tender	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts		
1	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
2								Planned Dates											
LOT-1	Construction and Renovation works of 11 kV 11/0.4kV and 0.4kV Line including installation of 11/0.4kV distribution transformer under Sales & Distribution Division, Sakhipur	Ckt K.M.	298	OTM	BPDB	GOB	283.20	Planned Dates Planned Days	-	Contract Signed with M/S Hainco & Shapla JVC on 10/12/2020 and work is going on [Tender ID-465557]							540 days		
LOT-2	Construction and Renovation works of 11 kV 11/0.4kV and 0.4kV Line including installation of 11/0.4kV distribution transformer under Sales & Distribution Division, Bhuapur	Ckt K.M.	283	OTM	BPDB	GOB	157.15	Actual Dates Planned Dates Planned Days	-	Contract Signed with M/S Ultera-Partner JV on 07/12/2020 and work is going on [Tender ID-465558]							540 days		
LOT-3	Construction and Renovation works of 11 kV 11/0.4kV and 0.4kV Line including installation of 11/0.4kV distribution transformer under Sales & Distribution Division, Ghatail	Ckt K.M.	283	OTM	BPDB	GOB	170.38	Actual Dates Planned Dates Planned Days	-	Contract Signed with M/S JHM-TI-ABE-JV on 20/12/2020 and work is going on [Tender ID-465559]							540 days		
LOT-4	Construction and Renovation works of 11 kV 11/0.4kV and 0.4kV Line including installation of 11/0.4kV distribution transformer under Sales & Distribution Division, Jamalpur	Ckt K.M.	95	OTM	BPDB	GOB	63.44	Planned Dates Actual Dates	-	Contract Signed with M/S Ultera Enterprise on 07/12/2020 and work is going on [Tender ID-465560]							540 days		
WD-12								Actual Dates		As per Approval of Planning Commission 95 K.M. deducted from WD-10 and added in the scope of Jamalpur									
<b>Total for WD-12=</b>							<b>674.17</b>												
<b>Grand Total for Line Works &amp; Civil works=</b>							<b>9,688.89</b>												

In word: Taka ninety six Crore Eighty Eight Lakh Eighty Nine Thousand only.

  
20/07/2023

(Engr. Utpal Kumer Halder)  
Assistant Engineer  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
20.07.23

(Engr. Md. Rabiul Hasan)  
Executive Engineer  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
20.07.23

(Engr. Chandan Kumar Shukradhar)  
Deputy Project Director(SE)  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
20/7/23

(Engr. Md. Shamsul Alam)  
Project Director(Chief Engineer)  
Power Distribution System Development  
Project, Mymensingh Zone, BPDB, Dhaka.

  
Member Distribution

## BANGLADESH POWER DEVELOPMENT BOARD

**Annual Procurement Plan (APP)**  
 Financial Year: 2023-2024  
 Reporting Period: July-2023

Ministry / Division : Power, Energy & Mineral Resource / Power Division  
 Procuring Entity Name & Code: Bangladesh Power Development Board  
 Implementing Agency: Project Director, Power Distribution System Development Project, Mymensingh Zone (1st Revised), BPDB, Mymensingh.

### Procurement of Services (Consultancy)

Package No.	Package No.	Description of procurement package Works	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk. ( lakh )	Time code for process	Advertise Prequel (if applicable)	Advertise tender	Tender opening	Tender Evaluation (after RFP )	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts
1	2		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD-1		Consultancy Service for Erection, Testing and commissioning of Sub station with SCADA System under PDSDP, Mymensingh Zone .	Man-Month	140	QCBS	BPDB	GOB	53.85	Planned Dates	-								
	Lot-1								Planned Dates	-								
	Lot-2	Consultancy Service for line works (33 kv,11kv,11/0.4 kv,0.4 kv Distribution line ) under PDSDP, Mymensingh Zone .	Man-Month	140	QCBS	BPDB	GOB	44.62	Actual Dates	-								
				<b>Total =</b>				<b>98.47</b>										

**In word: Taka Ninety Eight Lakh and Forty seven Thousand only**

  
 20/07/2023

(Engr. Utpal Kumar Halder)  
 Assistant Engineer  
 Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
 20.07.23


(Engr. Md. Rabiul Hasan)  
 Executive Engineer  
 Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
 20.07.23

(Engr. Chandan Kumar Shutrathar)  
 Deputy Project Director (SE)  
 Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
 20/07/23

(Engr. Md. Shamsul Alam)  
 Project Director (Chief Engineer)  
 Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
 2

Annual Procurement Plan (APP)  
Financial Year: 2023-2024  
Reporting Period: July-2023

Ministry / Division : Power, Energy & Mineral Resource / Power Division  
Procuring Entity Name & Code: Bangladesh Power Development Board  
Implementing Agency: Project Director, "Power Distribution System Development Project, Mymensingh Zone (1st Revised)", BPDB, Mymensingh.


**Civil Maintenance Works Procurement:**

APP Package	Description of Works	Unit	Quantity	Procurement Method & type	Contract approving authority	Source of funds	Estd. Cost in Tk.(lakh)	Time code for process	Advertise Prequal (if applicable)	Tender opening	Tender Evaluation	Approval to Award	Notification of award	Signing of Contract	Total time to contract signature	Time for completion of contracts				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
	Civil maintenance works under the Power Distribution System Development Project, Mymensingh Zone	Lot	1	OTM	BPDB	GOB	22.14	Planned Days Planned Days Actual Dates	- 1-Aug-23 -	29-Aug-23	17-Sep-23	1-Nov-23	6-Nov-23	4-Dec-23	125 Days	365 days				
<b>Total for Package CMW-3</b>							<b>22.14</b>													
<b>Grand Total for Carrying</b>							<b>22.14</b>													


In word: Taka Twenty two Lakh fourteen thousand only.

  
20/07/2023

(Engr. Utpal Kumer Haider)  
Assistant Engineer  
Power Distribution System Development Project, Mymensingh

  
20.07.23


(Engr. Md. Rabiul Hasan)  
Executive Engineer  
Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
20.07.23

(Engr. Chandan Kumar Shutrathar)  
Deputy Project Director (SE)  
Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
20/12/23

(Engr. Md. Shamsul Alam)  
Project Director (Chief Engineer)  
Power Distribution System Development Project, Mymensingh Zone, BPDB, Dhaka.

  
Member