

ANNUAL PROCUREMENT PLAN (APP)

Fiscal Year: 2021-2022

Ministry of Energy Power & Mineral Resources/Power Division
 BANGLADESH POWER DEVELOPMENT BOARD
 Directorate of Purchase, BPDB, Dhaka.

BUDGET: REVENUE (FOREIGN CURRENCY) (3rd Revision)

Fig. In Lac Taka (Estimated)

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. In Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks |
|----------|-------------|---------|---|------|----------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) |
| Deleted | GRF-01 | - | 33/11kV, 16/20MVA Power Transformer | Nos. | 10 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 150.00 | 1,500.00 | Planned Dates | 16-Aug-21 | 27-Sep-21 | 11-Oct-21 | 18-Oct-21 | 25-Oct-21 | 22-Nov-21 | 21-May-22 | 21-May-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Deleted | GRF-02 | - | 33/11kV, 10/13.33MVA Power Transformer | Nos. | 25 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 105.00 | 2,625.00 | Planned Dates | 16-Aug-21 | 27-Sep-21 | 11-Oct-21 | 18-Oct-21 | 25-Oct-21 | 22-Nov-21 | 21-May-22 | 21-May-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Revised | GRF-03 | - | 11KV GIS Panel ABB 1250 Amps a) Incoming Feeder (1250Amps)(02 Nos.) b) Bus Coupler (1250Amps)(02 Nos.) c) Outgoing Feeder (630 Amps)(10Nos.) | Nos. | 14 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 85.00 | 1,190.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Revised | GRF-04 | - | 11KV GIS Panel (Semis)1250 Amps a) Incoming Breaker (1250Amps)(02 Nos.) b) Bus Coupler (1250Amps)(02 Nos.) c) Outgoing Feeder (630 Amps)(14Nos.) | Nos. | 18 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 85.00 | 1,530.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Deleted | GRF-05 | - | 11KV GIS Panel (Semis)1250 Amps a) Incoming Breaker (1250Amps)(05 Nos.) b) Bus Coupler (1250Amps)(03 Nos.) c) Outgoing Feeder (630 Amps)(13Nos.) (Fauzderhat Store) | Nos. | 21 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 85.00 | 1,785.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Deleted | GRF-06 | - | 11KV GIS Panel (Semis)1250 Amps a) Incoming Breaker (1250Amps)(05 Nos.) b) Bus Coupler (1250Amps)(03 Nos.) c) Outgoing Feeder (630 Amps)(13Nos.) (Fauzderhat Store) | Nos. | 21 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 85.00 | 1,785.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Deleted | GRF-07 | - | 33KV VCB (1250 Amps) (for Tongi Store) | Sets | 40 | OTM | Member of Distribution | BPDB's Revenue Budget (Foreign) | 8.00 | 320.00 | Planned Dates | 16-Aug-21 | 27-Sep-21 | 11-Oct-21 | 18-Oct-21 | 25-Oct-21 | 22-Nov-21 | 21-May-22 | 21-May-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Approved | GRF-08 | - | (a) 33KV ACR (for Tongi Store) | Nos. | 25 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 20.00 | 500.00 | Planned Dates | 01-Jan-22 | 12-Feb-22 | 26-Feb-22 | 05-Mar-22 | 12-Mar-22 | 09-Apr-22 | 06-Oct-22 | 06-Oct-22 | |
| | | | (b) 33KV ACR (for Fauzderhat Store) | Nos. | 25 | | | | 20.00 | 500.00 | Planned Dates | 01-Jan-22 | 12-Feb-22 | 26-Feb-22 | 05-Mar-22 | 12-Mar-22 | 09-Apr-22 | 06-Oct-22 | 06-Oct-22 | |
| | | | Total | | | | | | | 1,000.00 | | | | | | | | | | |
| Deleted | GRF-09 | - | 11KV Switchgear 1250 Amps Incoming Feeder (30 Nos.) (Tongi Store) | Nos. | 30 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 25.00 | 750.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| Deleted | GRF-10 | - | Battery | Set | 50 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 13.00 | 650.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |

21

AS

N

S

SR

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks | | | |
|----------|-------------|---------|--|------|----------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|-----------|--|--|--|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | | | |
| Approved | GRF-11 | | (a) 33KV Isolator 1250Amps With earth blade | Set. | 200 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 4.00 | 800.00 | Planned Dates | 01-Jun-22 | 13-Jul-22 | 27-Jul-22 | 03-Aug-22 | 10-Aug-22 | 07-Sep-22 | 08-Mar-23 | 06-Mar-23 | | | | |
| | | | (b) 33KV Isolator 1250Amps Without earth blade | Set. | 150 | | | | 3.50 | 525.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | © 33KV Bus Sectionalizer 2500 Amps | Set. | 20 | | | | 3.00 | 60.00 | Planned Dates | | | | | | | | | | | | |
| | | | Total | | | | | | | | 1,385.00 | | | | | | | | | | | | |
| Deleted | GRF-12 | | a) 11KV Isolator 800 Amps With earth blade | Set. | 200 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 3.00 | 600.00 | Planned Dates | 17-Aug-21 | 28-Sep-21 | 12-Oct-21 | 19-Oct-21 | 26-Oct-21 | 23-Nov-21 | 22-May-22 | 22-May-22 | | | | |
| | | | b) 11KV Isolator 800 Amps Without earth blade | Set. | 100 | | | | 2.50 | 250.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | Total | | | | | | | | 850.00 | | | | | | | | | | | | |
| Deleted | GRF-13 | | (a) 33 KV CT 1600-800/5/5A | Nos. | 60 | OTM | Director, Purchase | BPDB's Revenue Budget (Foreign) | 0.40 | 24.00 | Planned Dates | 17-Aug-21 | 28-Sep-21 | 12-Oct-21 | 19-Oct-21 | 26-Oct-21 | 23-Nov-21 | 22-May-22 | 22-May-22 | | | | |
| | | | (b) 11 KV CT 200-100/5A | | 60 | | | | 0.25 | 15.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (c) 11 KV CT 400-200/5A | | 180 | | | | 0.30 | 54.00 | Planned Dates | | | | | | | | | | | | |
| | | | Total | | | | | | | | 93.00 | | | | | | | | | | | | |
| Approved | GRF-14 | | 1 11 KV, 1x185mm ² XLPE Copper Cable (for Tongi Store) | Km. | 10 | OTM | Board of BDPB | BPDB's Revenue Budget (Foreign) | 60.00 | 600.00 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | |
| | | | 2 11 KV, 1x240mm ² XLPE Copper Cable (for Tongi Store) | Km. | 10 | | | | 90.00 | 900.00 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | |
| | | | Total | | | | | | | | 1,500.00 | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| Deleted | GRF-15 | | 1 11 KV, 1x185mm ² XLPE Copper Cable (for Fauzderhat Store) | Km. | 10 | OTM | Board of BDPB | BPDB's Revenue Budget (Foreign) | 60.00 | 600.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | | | | |
| | | | 2 11 KV, 1x240mm ² XLPE Copper Cable (for Fauzderhat Store) | Km. | 10 | | | | 90.00 | 900.00 | Planned Dates | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | 18-Dec-21 | | | |
| | | | Total | | | | | | | | 1,500.00 | | | | | | | | | | | | |
| Approved | GRF-16 | | 1 33 KV, 1x300mm ² XLPE Copper Cable (for Tongi Store) | Km. | 5 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 128.00 | 640.00 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | |
| | | | 2 33 KV, 1x500mm ² XLPE Copper Cable (for Tongi Store) | Km. | 5 | | | | 164.00 | 820.00 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | |
| | | | 3 33 KV, 1x800mm ² XLPE Copper Cable (for Tongi Store) | Km. | 5 | | | | 223.50 | 1,117.50 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | |
| | | | Total | | | | | | | | 2,577.50 | | | | | | | | | | | | |

en

AS

✓

J

RAF

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks | | | | | |
|-----------------------|-----------------------|--------------|--|---------------|------------------------|---------------------------|------------------------------|---------------------------------|-------------------------|---------------|-----------------------|----------------------|---------------------------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|-----------|-----------|-----------|-----------|-----------|--|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | | | | | |
| Approved | GRF-17 | 1 | 33 KV, 1x300mm ² XLPE Copper Cable (for Fauzderhat Store) | Km. | 5 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 128.00 | 640.00 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | | | |
| | | Planned Days | 0 | 42 | 14 | | | | 7 | 7 | 28 | 180 | 278 | | | | | | | | | | | | |
| | | 2 | 33 KV, 1x500mm ² XLPE Copper Cable (for Fauzderhat Store) | Km. | 5 | | | | 164.00 | 820.00 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | | | |
| | | Planned Days | 0 | 42 | 14 | | | | 7 | 7 | 28 | 180 | 278 | | | | | | | | | | | | |
| | | 3 | 33 KV, 1x800mm ² XLPE Copper Cable (for Fauzderhat Store) | Km. | 5 | | | 223.50 | 1,117.50 | Planned Dates | 19-May-22 | 30-Jun-22 | 14-Jul-22 | 21-Jul-22 | 28-Jul-22 | 25-Aug-22 | 21-Feb-23 | 21-Feb-23 | | | | | | | |
| | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | | |
| | | | | | | | | Total | 2,577.50 | | | | | | | | | | | | | | | | |
| Revised | GRF-18 | 1 | a) 33 KV 1x800 mm Cable Termination Kit | Set | 50 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 0.25 | 12.50 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | | | | | |
| | | | b) 33 KV 1x500 mm Cable Termination Kit | Set | 100 | | | | 0.20 | 20.00 | Planned Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | |
| | | | c) 33 KV 1x300 mm Cable Termination Kit | Set | 300 | | | | 0.17 | 51.00 | Actual Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | | | | | |
| | | 2 | a) 11 KV 3x185 mm Cable Termination Kit | Set | 600 | | | | 0.15 | 90.00 | Planned Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | |
| | | | b) 11KV 1x240 mm Cable Termination Kit | Set | 300 | | | | 0.10 | 30.00 | Actual Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | | | | | |
| | | | c) 11KV 1x300 mm Cable Termination Kit | Set | 150 | | | | 0.12 | 18.00 | Planned Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | |
| | | | d) 11KV 1x500 mm Cable Termination Kit | Set | 150 | | | | 0.17 | 25.50 | Actual Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | | | | | |
| | | 3 | a) 11 KV 3x185 mm Cable Jointing Kit | Set | 200 | | | | 0.20 | 40.00 | Planned Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | |
| | | | b) 33 KV 1x300 mm Cable Jointing Kit | Set | 100 | | | | 0.22 | 22.00 | Actual Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | | | | | |
| | | | c) 33 KV 1x500 mm Cable Jointing Kit | Set | 50 | | | | 0.28 | 14.00 | Planned Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | |
| | | | | | | | | | | | | | Total | 323.00 | | | | | | | | | | | |
| | | Approved | GRF-19 | 1 | 10KV Insulation Tester | | | | Nos. | 10 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 10.00 | 100.00 | Planned Dates | 30-Jun-22 | 11-Aug-22 | 25-Aug-22 | 01-Sep-22 | 08-Sep-22 | 06-Oct-22 | 04-Apr-23 | 04-Apr-23 | |
| | | | | Planned Dates | 0 | | | | 42 | 14 | | | | 7 | 7 | 28 | 180 | 278 | | | | | | | |
| 2 | a) 33KV Grounding Set | | | Nos. | 100 | 0.75 | 75.00 | Planned Dates | 30-Jun-22 | 11-Aug-22 | | | | 25-Aug-22 | 01-Sep-22 | 08-Sep-22 | 06-Oct-22 | 04-Apr-23 | 04-Apr-23 | | | | | | |
| b) 11KV Grounding Set | Nos. | | | 200 | 0.70 | 140.00 | Planned Days | 0 | 42 | 14 | | | | 7 | 7 | 28 | 180 | 278 | | | | | | | |
| | | | | | | | | Total | 315.00 | | | | | | | | | | | | | | | | |
| Deleted | GRF-20 | 1 | Oil Testing Set | Nos. | 30 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 14.00 | 420.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | | | | | | |
| | | 2 | Oil Centrifuging Machine | Nos. | 20 | | | | 74.00 | 1,480.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | | |
| | | | | | | | | | Total | 1,900.00 | | | | | | | | | | | | | | | |
| Deleted | GRF-21 | - | High Voltage Testing Set (AC Test Set-01, VLF Set-04) | Set | 5 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 104.00 | 520.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | | | | | | |
| | | | | | | | | | Total | 520.00 | | | | | | | | | | | | | | | |

SM

AS

✓

✓

GR

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks |
|----------|-------------|---------|---|------|----------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | |
| (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | |
| Revised | GRF-22 | | 5-Ton Capacity Fork Lift | Nos. | 6 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 80.00 | 480.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 480.00 | | | | | | | | | | |
| Deleted | GRF-23 | | Rewinding Machine (Conductor length Measuring Equipment with Foundations & necessary accessories) | Set | 2 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 500.00 | 1,000.00 | Planned Dates | 17-Aug-21 | 28-Sep-21 | 12-Oct-21 | 19-Oct-21 | 26-Oct-21 | 23-Nov-21 | 22-May-22 | 22-May-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 1,000.00 | | | | | | | | | | |
| Deleted | GRF-24 | | a) Intra Red Thermometer | Nos. | 20 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 10.00 | 200.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 224.00 | | | | | | | | | | |
| Deleted | GRF-25 | | Primary Current Injection Set (0-800 Amps) | Nos. | 10 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 25.00 | 250.00 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 250.00 | | | | | | | | | | |
| Deleted | GRF-26 | | a) On Line Battery Ground Fault Tracer with Micro CT (Range: 1kV to 399kV) | Nos. | 5 | OTM | Director, Purchase | BPDB's Revenue Budget (Foreign) | 12.78 | 63.90 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | |
| | | | | | | | | | | | Actual Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 107.40 | | | | | | | | | | |
| Deleted | GRF-27 | | a) Portable 1 & 3-Phase Electronic Pre-Payment Meter Testing Set | Nos. | 10 | OTM | Member of Distribution | BPDB's Revenue Budget (Foreign) | 22.15 | 221.50 | Planned Dates | 18-Dec-21 | 29-Jan-22 | 12-Feb-22 | 19-Feb-22 | 26-Feb-22 | 26-Mar-22 | 22-Sep-22 | 22-Sep-22 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 277.45 | | | | | | | | | | |
| Approved | GRF-28 | | a) M.C.C.B (200 Amps) | Set | 500 | OTM | Member of Distribution | BPDB's Revenue Budget (Foreign) | 0.35 | 175.00 | Planned Dates | 25-May-22 | 06-Jul-22 | 20-Jul-22 | 27-Jul-22 | 03-Aug-22 | 31-Aug-22 | 27-Feb-23 | 31.1.549 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | | |
| | | | | | | | | | Total | 600.00 | | | | | | | | | | |
| Approved | GRF-29 | | Supply of Single Phase & Three Phase Solid State Smart Prepayment Meter with PLC Module for Chhatogram and Cusilla Zone | Nos. | 100,000 | OTM | Ministry | BPDB's Revenue Budget (Foreign) | 0.054 | 5,400.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 6,300.00 | | | | | | | | | | |
| Approved | GRF-30 | | Supply of Single Phase & Three Phase Solid State Smart Prepayment Meter with PLC Module for Mymensingh and Jyestri Zone | Nos. | 100,000 | OTM | Ministry | BPDB's Revenue Budget (Foreign) | 0.054 | 5,400.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | Total | 6,300.00 | | | | | | | | | | |

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks | |
|----------|-------------|--|--|------|--------------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|--------|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | |
| Approved | GRF-31 | - | Supply of 25-50/5 Current Transformer (CT) | Set | 300 | OTM | Director, Purchase | BPDB's Revenue Budget (Foreign) | 0.40 | 120.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Approved | GRF-32 | - | Twist Tight (TT) Bar-coded Seal | Nos. | 1,400,000 | OTM | Member, Distribution, BPDB | BPDB's Revenue Budget (Foreign) | 0.00025 | 350.00 | Planned Dates | 15-Jun-22 | 27-Jul-22 | 10-Aug-22 | 17-Aug-22 | 24-Aug-22 | 21-Sep-22 | 20-Mar-23 | 20-Mar-23 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Approved | GRF-33 | - | Supply of Three Phase Smart Prepayment Meter with PLC Communication Module | Nos. | 10,000 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 0.20 | 2,000.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Deleted | GRF-34 | - | Supply of 400 V, 10(120) A Three Phase Smart Prepayment Meter with PLC Communication Module for Mother Meter | Nos. | 2,000 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 0.22 | 440.00 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Approved | GRF-35 | - | International Consultancy Services for Feasibility Study, Detailed Planning & Design of Smart /Advance Distribution Network Including Upgradation of Existing Distribution Network and Formulation of Project(S) and System Development under Four Distribution Zones of BPDB for Three (03) Years | Lot | 1 | OTM | Ministry | BPDB's Revenue Budget (Foreign) | 5,500.00 | 5,500.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| | | | | | | | | | | | Planned Days | | | | | | | | | | |
| Deleted | GRF-36 | - | Supply of Single Phase & Three Phase Solid State Smart Prepayment Meter with PLC Module for Net Metering | Nos. | 1,000 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 0.0675 | 67.50 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | |
| | | a) 230 V, 5(50) A Single Phase Smart Prepayment Meter. | 2,000 | | Planned Days | | | | | | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | |
| | | 400 V, 10(120) A Three Phase Smart Prepayment Meter | | | Planned Days | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | Total | | | | | | | | | | 507.50 |
| Deleted | GRF-37 | - | Supply of 110 V, 3+5(5) A 3-Phase, 4-Wire, Accuracy Class-0.2 Solid State double Tariff Programmable Energy Meter with Modem | Nos. | 2,000 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 0.59000 | 1,180.00 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Approved | GRF-38 | - | Supply of Single Phase Solid State Smart Prepayment Meter with PLC Module for Chhatogram and Cumilla Zone for New Connection | Nos. | 15,000 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 0.05300 | 795.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Approved | GRF-39 | - | Supply of Single Phase Solid State Smart Prepayment Meter with PLC Module for Mymensingh and Sylhet Zone for New Connection | Nos. | 15,000 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 0.05300 | 795.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| Deleted | GRF-40 | - | Design, Supply Installation, Testing, Commissioning of 110/220 (1 phase 95,000 and 3 phase 5,000) Smart Prepayment Meters under AM System for Distribution Southern Zone- Chhatogram with PLC Module and 3 years support Service on Turnkey Basis | Lot | 1 | OTM | Ministry | BPDB's Revenue Budget (Foreign) | 5000.00 | 5000.00 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | |
| | | | | | | | | | | | Actual Dates | | | | | | | | | | |

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks | | | |
|---------------------------|-------------|---------|--|------|--------------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|--|--|--|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | | | |
| Approved | GRF-41 | - | Design, Supply, Installation, Testing-Commissioning of Transformer Oil Re-Generation Plant for CERS, Tongi, Gazipur on Trunkway Basis. | Lot | 1 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 325.00 | 325.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | | | | | | | | | Actual Dates | | | | | | | | | | | | |
| Approved | GRF-42 | - | (a) Earth Leakage Clamp Meter/Milliampere Clip on Meter (Selectable range : 0-20mA, 0-200mA, 0-20A) (for Tongi Store) | Nos. | 30 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 1.50 | 45.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | (b) Relay Testing Set (Single Phase Injection) (for Tongi Store) | Nos. | 20 | | | | 8.00 | 160.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (c) Breaker Analyzer (With Close-Open Timing, Contact Resistance Measurement, Bounce, Contact travel etc) (for Tongi Store) | Nos. | 4 | | | | 40.00 | 160.00 | Planned Dates | 16-Jun-22 | 28-Jul-22 | 11-Aug-22 | 18-Aug-22 | 25-Aug-22 | 22-Sep-22 | 21-Mar-23 | 21-Mar-23 | | | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | | | | | | | Total | 365.00 | | | | | | | | | | | | | |
| Deleted | GRF-43 | - | Supply of Oil Testing Lab | | | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 3.57 | 7.14 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | |
| | | | (a) Corrosive Sulphur Content Test- ASTM D1275B | Set | 2 | | | | 3.00 | 6.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (b) Viscosity (40 OC) Test- ASTM D445 | Set | 2 | | | | 38.25 | 76.50 | Actual Dates | | | | | | | | | | | | |
| | | | (c) Dielectric Dissipation Factor Test (Tan Delta)- IEC 60247 | Set | 2 | | | | 26.00 | 52.00 | Planned Days | | | | | | | | | | | | |
| | | | (d) Flash Point (Open Cup Method) Test | Set | 2 | | | | 4.46 | 8.92 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | |
| | | | (e) Pour Point ASTM D97-57 | Set | 2 | | | | 51.00 | 102.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (f) Neutralization Number Test (Titrimo B48 metrohm) | Set | 2 | | | | 39.53 | 79.06 | Actual Dates | | | | | | | | | | | | |
| | | | (g) Furan Analysis Test | Set | 2 | | | | 6.76 | 13.52 | Planned Days | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | |
| | | | (h) PCBs Content Test Machine (L2000 DXT PCB or Chloride Analyzer) | Set | 2 | | | | 25.50 | 51.00 | Actual Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (i) Resistivity Test (260C) | Set | 2 | | | | 15.30 | 30.60 | Planned Days | | | | | | | | | | | | |
| | | | (j) Copper strip corrosion | Set | 2 | | | | 0.64 | 1.28 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | |
| | | | (k) PH value test | Set | 2 | | | | 28.05 | 56.10 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (l) Cafrific Value Test (HCVLCV) | Set | 2 | | | | 44.63 | 89.26 | Actual Dates | | | | | | | | | | | | |
| | | | (m) TAN/TBN test machine | Set | 2 | | | | 6.37 | 12.74 | Planned Days | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | |
| | | | (n) Sediment and sludge - AS 1883 | Set | 2 | | | | 8.54 | 17.08 | Actual Dates | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| | | | (o) Degree of Polymerization ASTM D4243 | Set | 2 | | | | 6.38 | 6.38 | Planned Days | | | | | | | | | | | | |
| | | | (p) Permittivity- IEC 60247 | Set | 1 | | | | 4.46 | 4.46 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | |
| | | | (q) Wear Metal Analysis- ASTM D5185 | Set | 1 | | | | 2.55 | 2.55 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | |
| (r) Oxidation - IEC 81125 | Set | 1 | 5.10 | 5.10 | Actual Dates | | | | | | | | | | | | | | | | | | |
| | | | (a) Lead Content Test | Set | 1 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | Total | 621.69 | | | | | | | | | | | | | |

u

AG

✓

2

ST-1

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks | | | | |
|----------|-------------|---------|--|------|----------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|--|--|--|--|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | | | | |
| Deleted | GRF-44 | | Supply of Oil Testing Lab (a) KF-Lab Moisture content Testing Machine KIT curing Oven | Set | 1 | OTM | Director, Purchase | BPDB's Revenue Budget (Foreign) | 0.77 | 0.77 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | | |
| | | | (b) Reagent for Coulometric KF titration analytic solution (Hydranal-Coulomat AG, Honeywell), 0.5L/bottle | Nos. | 10 | | | | 0.26 | 2.60 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (c) Reagent for Coulometric KF titration (catholyte solution (Hydranal Coulomat CG, Honeywell), 10X5ml ampoules/pack, density (200C) 1.064g/cm3, flash point: 140C | Nos. | 18 | | | | 0.13 | 2.34 | Actual Dates | | | | | | | | | | | | | |
| | | | (d) DGA Filter KIT (Model Transport X, GE) inlet, outlet both | Nos. | 100 | | | | 0.004 | 0.40 | Planned Days | | | | | | | | | | | | | |
| | | | (e) DGA Transport X Calibration Set (GE Transport X) | Set | 1 | | | | 7.65 | 7.65 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | | |
| | | | (f) DGA Transformer oil Sample Collection Set | Set | 5 | | | | 2.55 | 12.75 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (g) ASTM Thermo-Hydrometer with Standard Funnel | Set | 1 | | | | 0.03 | 0.03 | Actual Dates | | | | | | | | | | | | | |
| | | | Total | | | | | | | | | | | 26.54 | | | | | | | | | | |
| Deleted | GRF-45 | | (a) Universal Testing Machine upto 20 Ton capacity. | Set | 1 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 79.05 | 79.05 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | | |
| | | | (b) Puncture Test machine upto 200KV | Set | 1 | | | | 76.50 | 76.50 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (c) C.B/MCCB Test Bench 3-Phase upto 2000A | Set | 1 | | | | 82.87 | 82.87 | Actual Dates | | | | | | | | | | | | | |
| | | | (d) 5KA Injection Set with timer for LA | Set | 1 | | | | 8.42 | 8.42 | Planned Days | | | | | | | | | | | | | |
| | | | (e) Electro-Mechanical load test set for insulator upto 150KV | Set | 1 | | | | 9.18 | 9.18 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | | |
| | | | (f) Dirana (Dielectric insulation analyzer) set | Set | 1 | | | | 35.06 | 35.06 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (g) Porosity Tester for insulator | Set | 1 | | | | 28.05 | 28.05 | Actual Dates | | | | | | | | | | | | | |
| | | | (h) CT analyzer | Set | 1 | | | | 42.71 | 42.71 | Planned Dates | 18-Aug-21 | 29-Sep-21 | 13-Oct-21 | 20-Oct-21 | 27-Oct-21 | 24-Nov-21 | 23-May-22 | 23-May-22 | | | | | |
| | | | (i) Battery Charger Set | Set | 1 | | | | 7.78 | 7.78 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (j) Mechanical Failing Load Test set for insulator upto 150KN | Set | 1 | | | | 6.76 | 6.76 | Actual Dates | | | | | | | | | | | | | |
| Total | | | | | | | | 376.38 | | | | | | | | | | | | | | | | |
| Approved | GRF-46 | | 11KV DOFC | Nos. | 5,000 | OTM | Member of Distribution | BPDB's Revenue Budget (Foreign) | 0.040 | 200.00 | Planned Dates | 30-May-22 | 11-Jul-22 | 25-Jul-22 | 01-Aug-22 | 08-Aug-22 | 05-Sep-22 | 04-Mar-23 | 04-Mar-23 | | | | | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| Approved | GRF-47 | | (a) Differential Relay with REF Frature (7UT-5125-5EB21-IBAO) | Set | 10 | OTM | Director, Purchase | BPDB's Revenue Budget (Foreign) | 7.80 | 78.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | | | | | |
| | | | (b) Differential Relay with REF Frature (P-632) | Set | 10 | | | | 4.40 | 44.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (c) Directional over current Directional Earth Fault (7SJ 8031-5EB26-IFAO) | Nos. | 10 | | | | 2.90 | 29.00 | Actual Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | | | | | |
| | | | (d) Directional over current Directional Earth Fault (7SJ 6215-5EB21-3FCO) | Nos. | 10 | | | | 6.20 | 62.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| | | | (e) Directional over current Directional Earth Fault (P-127) | Nos. | 10 | | | | 2.10 | 21.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | | | | | |
| | | | (f) Over Current & Earth Fault (7SJ 8011-5EB26-IFAO) | Nos. | 10 | | | | 2.30 | 23.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | | | | | |
| Total | | | | | | | | 257.00 | | | | | | | | | | | | | | | | |

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks |
|----------|-------------|---------|---|------|----------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | |
| (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) | |
| Approved | GRF-48 | - | (a) Directional over current & Directional Earth Fault Relay (Siemens 7SJ 6415-5EB92-1FC4-LOS)(B1-15, BO-13 (for 11KV GIS Incoming Feeder) | Set | 5 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 11.40 | 57.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| | | | (b) Non-Directional over current & Non-Directional Earth Fault Relay (Siemens 7SJ 6415-5EB92-1FAO-LOS)(B1-15, BO-13 (for 11KV GIS Outgoing Feeder) | Set | 10 | | | | 9.90 | 99.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | (c) Directional over current & Directional Earth Fault Relay (Siemens 7SJ 6425-5EB92-1FC4-LOS)(B1-20, BO-12 (for 33KV GIS Incoming/Outgoing Feeder) | Set | 10 | | | | 12.20 | 122.00 | Actual Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| | | | (d) Directional over current & Directional Earth Fault Relay (Siemens 7SJ 6455-5EB92-1FC4-LOS)(B1-20, BO-12 (for 33KV Transformer & Bus-Coupler Feeder) | Set | 10 | | | | 13.30 | 133.00 | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | (e) Differential Relay with REF feature (Siemens 7UT6125-5EB92-4BAO-LOS) (for 33KV Transformer Feeder) | Set | 5 | | | | 9.20 | 46.00 | Planned Dates | | | | | | | | | |
| Total | | | | | | | | | 457.00 | | | | | | | | | | | |
| Approved | GRF-49 | - | (a) Non-directional Over Current & Non-directional Earth Fault (ABB REF611) (For 33KV Transformer Feeder) | Set | 10 | OTM | Member, Distribution | BPDB's Revenue Budget (Foreign) | 8.00 | 80.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| | | | (b) Non-Directional Over Current & Directional Earth Fault (ABB REF611) (For 33KV Incoming/Outgoing Feeder) | Set | 10 | | | | 7.00 | 70.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| | | | (c) Differential Relay with REF Feature (ABB REF615) (For 33KV Transformer Feeder) | Set | 10 | | | | 7.00 | 70.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| | | | Total | | | | | | | | | 220.00 | | | | | | | | |
| Approved | GRF-50 | - | Supply of Single Phase Solid State Smart Prepayment Meter with PLC Module for Chattogram and Cumilla Zone | Nos. | 85,000 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 0.034 | 2,890.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| Approved | GRF-51 | - | Supply of Single Phase Solid State Smart Prepayment Meter with PLC Module for Mymensingh and Sylhet Zone | Nos. | 85,000 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 0.034 | 2,890.00 | Planned Dates | 18-Jun-22 | 30-Jul-22 | 13-Aug-22 | 20-Aug-22 | 27-Aug-22 | 24-Sep-22 | 23-Mar-23 | 23-Mar-23 | |
| Deleted | GRF-52 | - | 11KV GIS Panel (Siemens)1250 Amps a) Incoming Breaker (1250Amps)(05 Nos.) b) Bus Coupler (1250Amps)(03 Nos.) c) Outgoing Feeder (630 Amps)(14Nos.) (Tongji Store) | Nos. | 22 | OTM | Board of BPDB | BPDB's Revenue Budget (Foreign) | 85.00 | 1,870.00 | Planned Dates | 30-May-22 | 11-Jul-22 | 25-Jul-22 | 01-Aug-22 | 08-Aug-22 | 05-Sep-22 | 04-Mar-23 | 04-Mar-23 | |
| Approved | GRF-53 | - | Supply of (a) 400V, 5(6)A LT CT Meter and Meter Enclosure Box (b) LT CT 150/5A | Nos. | 500 | OTM | Chairman, BPDB | BPDB's Revenue Budget (Foreign) | 0.80 | 400.00 | Planned Dates | 29-Dec-21 | 09-Feb-22 | 23-Feb-22 | 02-Mar-22 | 09-Mar-22 | 06-Apr-22 | 03-Oct-22 | 03-Oct-22 | |
| | | | | Nos. | 1,500 | | | | 0.05 | 75.00 | Planned Days | | | | | | | | | |
| Total | | | | | | | | | 475.00 | | | | | | | | | | | |

| Status | Package No. | Lot No. | Description of the Materials | Unit | Quantity | Procurement Method & Type | Contract Approving Authority | Source of Fund | Estd. Cost (Tk. in Lac) | | Time Code for Process | Advertise Tender | Tender Opening | Tender Evaluation | Approval to Award | Notification of Award | Signing of the Contract | Completion of Contract | Total Time (Date/Days) | Remarks |
|---|-------------|---------|---|------|----------|---------------------------|------------------------------|---------------------------------|-------------------------|------------|-----------------------|------------------|----------------|-------------------|-------------------|-----------------------|-------------------------|------------------------|------------------------|---------|
| | | | | | | | | | Unit Cost | Total Cost | | | | | | | | | | |
| | (1) | (2) | (3) | (4) | (5) | (6) | (7) | (8) | (9) | (10) | (11) | (12) | (13) | (14) | (15) | (16) | (17) | (18) | (19) | (20) |
| Approved | GRF-54 | - | DESIGN, SUPPLY, INSTALLATION, TESTING, COMMISSIONING OF ADVANCED METERING INFRASTRUCTURE (AMI) INCLUDING UPGRADATION OF UNIFIED PREPAID SYSTEM ON TURNKEY BASIS | Lot | 1 | One Stage Two Envelope | CCGP | BPDB's Revenue Budget (Foreign) | 27050.00 | 27050.00 | Planned Dates | 30-May-22 | 11-Jul-22 | 25-Jul-22 | 01-Aug-22 | 08-Aug-22 | 05-Sep-22 | 04-Mar-23 | 04-Mar-23 | |
| | | | | | | | | | | | Planned Days | 0 | 42 | 14 | 7 | 7 | 28 | 180 | 278 | |
| | | | | | | | | | | | Actual Dates | | | | | | | | | |
| Grand Total for APP FY-2021-22 (FOR APPROVAL) | | | | | | | | | 70,767.00 | | | | | | | | | | | |

[Signature]
13.06.2022
Deputy Director-01
Directorate of purchase
BPDB, Dhaka

[Signature]
14.06.2022
Deputy Director-02
Directorate of purchase
BPDB, Dhaka

[Signature]
14.06.2022
Director
Directorate of purchase
BPDB, Dhaka

[Signature]
Member, Distribution
BPDB, Dhaka