

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
GD-1	P-1	-	Design, Supply, Installation, Testing & Commissioning of a new 33/11 KV, 1x20/26MVA (AIS) Substation at Sheikherghat under the sales and Distribution Division-1, Sylhet (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	100.00	Actual dates									Contract No- 10436, Date: 24/09/18	Carried Over
GD-2	P-2	-	Design, Supply, Erection, Installation, Testing & commissioning of a new 33/11KV (2x20/26 MVA+1x10/13 MVA) GIS Sub-station in Airport Road under the Sales & Distribution Division-1, Sylhet under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet (Turnkey basis).	Nos.	1	ICT	BPDB	GOB	1,500.00	Actual dates									Contract No: 10458, Date: 16/10/2018	Carried Over
GD-3	P-3	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x 20/26 MVA (GIS) Substation at Boteshwar Under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates									Contract No 10459, Date: 16/10/18	Carried Over
GD-4	P-5	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA (GIS) Substation at Khadim Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates									Contract No. 10444, Date: 10/10/2018	Carried Over
GD-5	P-6	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV, 2X20/26 MVA (GIS) Substation at Upashahor Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	800.00	Actual dates									Contract No- 10437, Date: 24/09/18	Carried Over



Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
GD-6	P-7	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Srirampur on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates									Contract No: 10445, Date: 10/10/2018	Carried Over
GD-7	P-9	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Gopal on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates									Contract No: 10446, Date: 10/10/2018	Carried Over
GD-8	P-10	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Norai on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates									Contract No: 10532, Date: 03/07/2019	Carried Over
GD-9	P-11	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2X20/26MVA GIS Substation at Sunamganj on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet	Nos.	1	ICT	BPDB	GOB	1,500.00	Actual dates									Contract No: 10447, Date: 10/10/2018	Carried Over

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RPPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-10	P-12	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV V2x20/26 MVA (GIS) Substation at Dhonoshree Grid Attached Distribution Division, Moulvibazar (Shifted to Bejbarie, Moulvibazar) under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates								Contract No: 10448, Date: 10/10/2018	Carried Over
GD-11	P-13	-	Design, Supply, Installation, Testing and Commissioning of a new 33/11KV 2X10/13 MVA (AIS) Substation at Shepur (Shifted to Jagannathpur Under the Distribution Division Sylhet), Under the Distribution Division Moulvibazar on Turnkey Basis Under PDSDP, Sylhet Division	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates								Contract No: 10441, Date: 07/10/2018	Carried Over
GD-12	P-14	-	Design, Supply, Installation, Testing and Commissioning of a new 33/11KV 2X20/26 MVA (GIS) Substation at Hobiganj Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates								Contract No: 10438, Date: 24/09/18	Carried Over
GD-13	P-15	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Nawdashadek under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates								Contract No: 10449, Date: 10/10/2018	Carried Over

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
GD-14	P-16	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (3×10/13MVA) Substation at Ambarkhana under the Sales and Distribution Division-1, Sylhet from 3×10/13MVA to (3×10/13MVA + 2×20/26 MVA) Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates									Contract No 10450; Date: 11/10/18	Carried Over
GD-15	P-17	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2×5MVA Substation at Jawabazar S&D Chattak , from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates									Contract No 10451; Date: 11/10/18	Carried Over
GD-16	P-18	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2×5MVA Substation at Derai , Under the Derai ESU from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates									Contract No 10452; Date: 11/10/18	Carried Over
GD-17	P-19	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (2×5MVA) Substation at Juri under the S&D Kulaura , from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division" BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates									Contract No 10453; Date: 11/10/18	Carried Over

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ACT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-18	P-20	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (2×5MVA) Substation at Jagannathpur under the Jagannathpur ESU, Sunamganj, from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division* BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates						Contract No: 10454, Date: 11/10/18			Carried Over
GD-19	P-21	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2×5MVA Substation at Jaintapur under the Jaintapur ESU, Sylhet, from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division* BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates						Contract No: 10455, Date: 11/10/18			Carried Over
GD-20	P-22	-	Renovation of the existing 33/11 KV 2×10/13MVA Substation at Kulaura under the S&D Kulaura, Under Power Distribution System Development Project, Sylhet Division* BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates						Contract No: 10456, Date: 11/10/18			Carried Over
GD-21	P-27	-	2D Bay Extension(33 kV side works, Grid substation) under the S & D, Chattais (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	90.00	Actual dates						Contract No: 10604, Date: 25/05/2021			Carried Over
GD-22	P-28	-	2D Bay Extension(33 kV side works, Grid substation) under the S & D, Sunamganj (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	90.00	Actual dates						Contract No: 10609, Date: 17/06/2021			Carried Over
GD-23	P-29	-	2D Bay Extension(33 kV side works, Grid substation) under the S & D, Horiganj (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	104.00	Actual dates						Contract No: 10605, Date: 25/05/2021			Carried Over
GD-24	P-33	-	Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv to 4 Kv underground lines (Turnkey Basis).	Nos.	2	NCT	BPDB	GOB	500.00	Actual dates						Contract No: PDS/DP/SD/2017-18/File-13/1111, Date: 16/05/2018			Carried Over

Annual Procurement Plan, 2022-2023

Ministry/Division: MoPEMR, Power Division

Budget: Development

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ACT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-25	P-34	-	Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv, 0.4 Kv underground lines (Turnkey Basis).	Nos.	1	NCT	BPDB	GOB	650.00	Actual dates	Contract No. PDSDP/SD/2017-18/File-13/1112, Date: 16/05/2018								Carried Over
GD-26	P-37	Lot-3	Supply of 12M SPC Pole	Nos.	3273	OTM	MoPEMR	GOB	175.00	Actual dates	Contract No. 27.11.9100.728.07.005.20-956, Date: 19/04/2020								Carried Over
		Lot-4	Supply of 12M SPC Pole	Nos.	3273	OTM	MoPEMR	GOB	115.00	Actual dates	Contract No. 27.11.9100.728.07.005.20-957, Date: 19/04/2020								Carried Over
GD-27	P-73	-	Pole fittings for 11 KV Line (New)	Sets	-	OTM	BPDB	GOB	368.00	Actual dates	Contract No. 27.11.9100.728.07.005.21-84, Date: 25/08/2021								Carried Over
GD-28	P-76	-	Pole fittings for 11 KV Line (Upgradation)	Sets	-	OTM	BPDB	GOB	193.00	Actual dates	Contract No. 27.11.9100.728.07.005.21-85, Date: 25/08/2021								Carried Over
GD-29	P-79	-	Pole fittings for 11/0.4 KV Line (New)	Sets	-	OTM	BPDB	GOB	349.00	Actual dates	Contract No. 27.11.9100.728.07.005.21-86, Date: 25/08/2021								Carried Over
GD-30	P-85	-	Pole fittings for 0.4 KV Line (New)	Sets	-	OTM	BPDB	GOB	330.00	Actual dates	Contract No. 27.11.9100.728.07.005.21-120, Date: 12/09/2021								Carried Over
GD-31	P-89	-	Pole fittings for 0.4 KV Line (Upgradation)	Sets	-	OTM	BPDB	GOB	8.60	Actual dates	Contract No. 27.11.9100.728.07.005.21-121, Date: 12/09/2021								Carried Over
GD-32	P-104	-	Supply of Motorcycle	Nos.	10	OTM/DPM	BPDB	BPDB	14.00	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-33	P-110	-	Design, Supply, Erection, Installation, Testing and Commissioning of River Crossing (Double Circuit) Tower for 33KV Line from South Surma Grid Substation become Khadim to Botteswar Substation under S&D-2, Sylhet (Turnkey Basis)	Package	1	OTM	BPDB	GOB	495.72	Actual dates	Contract No. 10590, Date: 21/01/2021								Carried Over
GD-34	P-111	-	Design, Supply, Erection, Installation, Testing and Commissioning of River Crossing (Double Circuit) Tower for 33KV Line from Chatak Substation to Noarat Substation under S&D-Chatak (Turnkey Basis)	Package	1	OTM	BPDB	GOB	495.72	Actual dates	Contract No. 10591, Date: 21/01/2021								Carried Over

Annual Procurement Plan, 2022-2023

Ministry/Division: MoPEMR, Power Division

Budget: Development

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-35	P-31		2D Bay Extension (33 kV side works, Grid substation) under the S & D-Kulura (Turnkey Basis)	Nos.	2	ICT	BPDB	GOB	237.63	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-36	P-24		2D Bay Extension (33 kV side works, Grid substation) under the S & D-2, Sylhet (Turnkey Basis).	Nos.	4	ICT	BPDB	GOB	100.00	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-37	P-43	-	Supply of ACSR Grosbeak Conductor	KM	368	OTM	BPDB	GOB	1212.84	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-38	P-45	-	Supply of ACSR DOG (Insulated) Conductor	KM	950	OTM	BPDB	GOB	1287.22	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-39	P-49	Lot-1	Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
		Lot-2	Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
		Lot-3	Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
		Lot-4	Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board


Procuring Entity Name & Code: Project Director


Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000


Procurements of Goods.


(Taka in Lakh)


Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-40	P-51	Lot-3	Supply of ACC Ant (Insulated) Conductor	KM	1130	OTM	BPDB	GOB	655.71	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-41	P-55	-	Supply of Guy Wire	KM	370	OTM	BPDB	GOB	211.20	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-42	P-99	Lot-3	PVC Copper Cable 120 sq. mm for 11/0.4 KV for 250 KVA Transformer	KM	78	OTM	BPDB	GOB	695.53	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-43	P-112	Lot-1	Supply of Pole fittings for 33 KV Line	Sets	-	OTM	BPDB	GOB	427.67	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
		Lot-2	Supply of Post Insulator With fittings for 33 KV Line and perform for wasp	Sets	-	OTM	BPDB	GOB	1,392.05	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-44	P-113		Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv, 0.4 Kv underground lines (Turnkey Basis)	Package	1	OTM	CCGP	GOB	1,000.00	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
GD-45	P-114		Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv, 0.4 Kv underground lines (Turnkey Basis).	Package	1	OTM	CCGP	GOB	1,000.00	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
										Planned days	0	28	21	14	7	28	98	120	
										Actual dates									
Total (GD) =									29,065.71										


 09/09/2022
 Asst. Director (Accounts)
 PDSDP, Sylhet Division
 BPDB, Sylhet


 26/9/22
 Executive Engineer
 PDSDP, Sylhet Division
 BPDB, Sylhet


 13/09/2022
 Deputy Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


 09/09/22
 Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


 26/9/22
 Member, Distribution
 BPDB, Dhaka

5

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
WD-1	P-1	Lot-1	(a) Construction of 1 No (80 sqm × 2Unit × 4 Storied) 4 story residential Building at Amberkhana BPDB Residential Area, (b) Construction of 2 No (80 sqm × 2Unit × 5 Storied) 5 story residential Building at Bhagbari BPDB Residential Area. (c) Construction of 1 No (80 sqm × 2Unit × 4 Storied) 4 story residential Building at Habigonj BPDB Residential Area.	Sqm	3384	OTM	BPDB	GOB	300.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/1194; Date: 11/06/2018							Carried Over	
		Lot-4	Construction of 1 No (80 sqm × 2Unit × 4 Storied) 4 story residential Building at Moulvibazar BPDB Residential Area.	Sqm	752	OTM	BPDB	GOB	30.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/737; Date: 20.02.2018							Carried Over	
WD-2	P-2	-	Construction of 1 No (130 sqm × 2Unit × 4 Storied) 4 story Officers Residential Building at Bagbari BPDB Residential Area	Sqm	1040	OTM	BPDB	GOB	180.00	Actual dates	Contract No: 27.11.9100 728.07.005.20-514, Date: 13/12/2020							Carried Over	
WD-3	P-3	Lot-1	Construction of S & D-2 Office Building	Sqm	590	OTM	BPDB	GOB	365.21	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
									Planned days	0	28	21	14	7	28	98	120		
									Actual dates										
		Lot-2	Construction of S & D-3 Office Building (Boroikandi)	Sqm	564	OTM	BPDB	GOB	29.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/738; Date: 20.02.2018							Carried Over	
		Lot-3	Construction of S & D-4 Office Building	Sqm	250	OTM	BPDB	GOB	204.60	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
							Planned days	0	28	21	14	7	28	98	120				
							Actual dates												
Lot-4	Construction of office Building at Jaintianur BPDB Area.	Sqm	250	OTM	BPDB	GOB	186.38	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/719; Date: 15.02.2018							Carried Over			
Lot-5	Construction of office Building at Jagannathpur BPDB Area.	Sqm	250	OTM	BPDB	GOB	204.60	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item		
							Planned days	0	28	21	14	7	28	98	120				
							Actual dates												

[Signature]
29.09.2022

[Signature]
20/9/22

[Signature]
13/07/2022

[Signature]
20/09/22

[Signature]

[Signature]

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
WD-4	P-7	Lot-1	Installation, Testing & Commissioning of 33kV new Lines including earthing.(S&D-1, & S&D-2, Sylhet)	km	40	OTM	BPDB	GOB	80.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/844; Date: 12/03/2018							Carried Over	
		Lot-2	Installation, Testing & Commissioning of 33kV new Lines including earthing.(S&D-3, S&D-4, S&D Chatak, S&D Sunamganj)	km	48				146.00	Actual dates	NOA No: 27.11.9100.728 07.005 22-001 Date: 03/07/2022							Carried Over	
		Lot-3	Installation, Testing & Commissioning of 33kV new Lines including earthing.(DD Moulvibazar, S&D Hobiganj & S&D Kalaura)	km	58				95.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/881; Date: 21/03/2018							Carried Over	
WD-5	P-8	Lot-1	Up-Gradation Work of 33KV New Lines including earthing (S&D-2, S&D-3 Sylhet & S&D Chatak)	km	70	OTM	BPDB	GOB	50.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/884; Date: 21/03/2018							Carried Over	
		Lot-2	Up-Gradation Work of 33KV New Lines including earthing (S&D Sunamganj, DD Moulvibazar)	km	78				100.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/882; Date: 21/03/2018							Carried Over	
		Lot-3	Up-Gradation Work of 33KV New Lines including earthing (S&D Hobiganj & S&D Kalaura)	km	58				100.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/905; Date: 27/03/2018							Carried Over	
		Lot-4	Up-Gradation Work of 33KV New Lines including earthing (Jagannathpur)	km	46				100.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/858; Date: 15/03/2018							Carried Over	
		Lot-5	Up-Gradation Work of 33KV New Lines including earthing (Jaintapur ESU)	km	33				100.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/883; Date: 21/03/2018							Carried Over	
WD-6	P-9	Lot-1	Installation, Testing & Commissioning of 11KV, 11/0.4 kV & 0.4KV Lines Under 11KV Proposed New Feeders.(S&D-1,S&D-2 & S&D-3 Sylhet)	km	30	OTM	BPDB	GOB	50.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/716; Date: 14/02/2018							Carried Over	
		Lot-2	Installation, Testing & Commissioning of 11KV, 11/0.4 kV & 0.4KV Lines Under 11KV Proposed New Feeders (S&D Sunamganj,S&D Hobiganj S&D Moulvibazar, S&D Kulaura, Jagannathpur ESU & Jaintapur ESU)	km	55				50.00	Actual dates	Contract No: PDSDP/SD/2017-18 File-13/733; Date: 19/02/2018							Carried Over	

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
WD-7	P-10	Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-1)	km	35	OTM	BPDB	GOB	50.00	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/845; Date: 12/03/2018						Carried Over	
		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-1)	km	70				60.00	Actual dates		Contract No: PDSDP/SD/2018-19/File-13/183; Date: 09/09/2018						Carried Over	
		Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (Jaintapur ESU)	km	85				52.48	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/992; Date: 16/04/2018						Carried Over	
WD-8	P-11	Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-2, Sylhet)	km	40	OTM	BPDB	GOB	50.00	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/906; Date: 27/03/2018						Carried Over	
		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-2, Sylhet)	km	38				70.13	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/833; Date: 03/03/2018						Carried Over	
		Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-2, Sylhet)	km	30				50.00	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/908; Date: 27/03/2018						Carried Over	
		Lot-4	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-3, Sylhet)	km	60				52.71	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/842; Date: 12/03/2018						Carried Over	

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
		Lot-5	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-3, Sylhet)	km	68				87.75	Actual dates						Contract No. PDSDP/SD/2017-18/File-13/902; Date: 27/03/2018			Carried Over
WD-9	P-12	Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D-4, Sylhet)	km	77	OTM	BPDB	GOB	82.63	Actual dates						Contract No. PDSDP/SD/2017-18/File-13/878; Date: 20/03/2018			Carried Over
		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D-4, Sylhet)	km	45				36.50	Actual dates						Contract No. PDSDP/SD/2017-18/File-13/1022; Date: 23/04/2018			Carried Over
		Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D-4, Sylhet)	km	65				51.95	Actual dates						Contract No. PDSDP/SD/2017-18/File-13/1021; Date: 23/04/2018			Carried Over
		Lot-4	Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D Chattak)	km	141				50.00	Actual dates						Contract No. PDSDP/SD/2017-18 File-13/834; Date: 08/03/2018			Carried Over
		Lot-5	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D Sunamgonj)	km	82				15.49	Actual dates						Contract No. PDSDP/SD/2017-18/File-13/677; Date: 11/02/2018			Carried Over
WD-10	P-13	Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (Derai ESU)	km	62	OTM	BPDB	GOB	26.29	Actual dates						Contract No. PDSDP/SD/2017-18 File-13/742; Date: 20/02/2018			Carried Over
		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (Jagannathpur)	km	80				68.82	Actual dates					Contract No. PDSDP/SD/2017-18 File-13/755; Date: 22/02/2018			Carried Over	
		Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (Jagannathpur)	km	80														

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
WD-11	P-14	Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D, Hobigonj)	km	55	OTM	BPDB	GOB	75.86	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/991; Date: 16/04/2018					Carried Over		
		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing. (S&D, Hobigonj)	km	60				80.63	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/907; Date: 27/03/2018					Carried Over		
		Lot-3	Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Moulvibazar)	km	20				92.71	Actual dates		Contract No: PDSDP/SD/2018-19/File-13/88; Date: 19/07/2018					Carried Over		
		Lot-4	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Moulvibazar)	km	25				93.97	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/903; Date: 27/03/2018					Carried Over		
WD-12	P-15	Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Kalaura)	km	350	OTM	BPDB	GOB	50.00	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/1019; Date: 23/04/2018					Carried Over		
		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Kalaura)	km	105				28.69	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/1020; Date: 23/04/2018					Carried Over		
		Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Kalaura)	km	205				45.00	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/823; Date: 07/03/2018					Carried Over		
		Lot-4	Renovation Works of 11kv, 11/0.4kv, 0.4kV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Kalaura)	km	95				32.72	Actual dates		Contract No: PDSDP/SD/2017-18/File-13/904; Date: 27/03/2018					Carried Over		

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

[Handwritten Signature]

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-13	P-16	-	Installation, Testing & Commissioning of 33kV New Lines including Earthing (ESU- Jagannathpur)	Km	44	OTM	BPDB	GOB	94.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-783, Date: 10/02/2020	Carried Over
WD-14	P-17	-	Installation, Testing, Commissioning & Upgradation of 33kV Lines including Earthing (ESU- Derai)	Km	42	OTM	BPDB	GOB	90.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-782, Date: 10/02/2020	Carried Over
WD-15	P-18	Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-3, Sylhet)	Km	156	OTM	BPDB	GOB	30.00	Actual dates									Contract No: 27.11.9100.728.07.012.19.87, Date: 19/08/2019	Carried Over
		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-4, Sylhet)	Km	131	OTM	BPDB	GOB	25.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-775, Date: 06/02/2020	Carried Over
		Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-4, Sylhet)	Km	100	OTM	BPDB	GOB	15.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-776, Date: 06/02/2020	Carried Over
		Lot-4	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU- Jaintapur)	Km	179	OTM	BPDB	GOB	55.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-74, Date: 26/07/2020	Carried Over
		Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Chatak)	Km	136	OTM	BPDB	GOB	90.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-792, Date: 11/02/2020	Carried Over
		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Sunamganj)	Km	120	OTM	BPDB	GOB	90.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-795, Date: 12/02/2020	Carried Over

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
WD-16	P-19	Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU- Dera)	Km	121	OTM	BPDB	GOB	75.00	Actual dates		Contract No: 27.11.9100.728.07.005.20-806, Date: 16/02/2020						Carried Over	
		Lot-4	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU- Jagannathpur)	Km	198	OTM	BPDB	GOB	65.00	Actual dates		Contract No: 27.11.9100.728.07.005.20-784, Date: 10/02/2020						Carried Over	
WD-17	P-20	Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Kulaura)	Km	138	OTM	BPDB	GOB	40.00	Actual dates		Contract No: 27.11.9100.728.07.005.20-796, Date: 12/02/2020						Carried Over	
		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Kulaura)	Km	140	OTM	BPDB	GOB	40.00	Actual dates		Contract No: 27.11.9100.728.07.005.20-766, Date: 05/02/2020						Carried Over	
		Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- 2, Sylhet)	Km	200	OTM	BPDB	GOB	115.00	Actual dates		Contract No: 27.11.9100.728.07.005.20-773, Date: 06/02/2020						Carried Over	
		Lot-4	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- 2, Sylhet)	Km	129	OTM	BPDB	GOB	105.00	Actual dates		Contract No: 27.11.9100.728.07.005.20-767, Date: 05/02/2020						Carried Over	
WD-18	P-21	Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing Moulibazar	Km	61	OTM	BPDB	GOB	75.65	Actual dates		Contract No: 27.11.9100.728.07.012.20-817, Date: 19/02/2020						Carried Over	
		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing Habgonj	km	85	OTM	BPDB	GOB	80.00	Actual dates		Contract No: 27.11.9100.728.07.012.20-818, Date: 19/02/2020						Carried Over	

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

Annual Procurement Plan, 2022-2023

Ministry/Division: MoPEMR, Power Division

Budget: Development

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
		Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing at different feeders under S&D Sunsmganj.	km	50	OTM	BPDB	BPDB	73.00	Actual dates	NOA No: 27.11.9100.728.07.005.22-002						Date: 03/07/2022		Carried Over
WD-19	P-22	Lot-1	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Brahmanbazar Feeder of S&D-Kulaura.	Km	64	OTM	BPDB	GOB	90.34	Actual dates	Contract No: 27.11.9100.728.07.005.22-598						Date: 01/03/2022		Carried Over
		Lot-2	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Kulaura Upozila & Kulaura Hospital Feeders of S&D-Kulaura.	Km	68	OTM	BPDB	GOB	91.93	Actual dates	Contract No: 27.11.9100.728.07.005.22-596						Date: 01/03/2022		Carried Over
		Lot-3	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Kadipur Feeder of S&D-Kulaura.	Km	59	OTM	BPDB	GOB	78.51	Actual dates	Contract No: 27.11.9100.728.07.005.22-597						Date: 01/03/2022		Carried Over
		Lot-4	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Ghagtia-Nursery Feeder of S&D-Kulaura.	Km	59	OTM	BPDB	GOB	76.42	Actual dates	Contract No: 27.11.9100.728.07.005.22-599						Date: 01/03/2022		Carried Over
		Lot-5	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Juri Town, Juri Hospital & 33 kV Juri-Fultola Feeders of S&D-Kulaura.	Km	65	OTM	BPDB	GOB	86.78	Actual dates	Contract No: 27.11.9100.728.07.005.22-600						Date: 01/03/2022		Carried Over
WD-20	-	-	Land Acquisition	Acre	1	To be acquired as per GoB's Rules	MoPERM	GOB	200.00	Planned dates	20-Jul-22	17-Aug-22	7-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		23-Feb-23	New Item
									Planned days	0	28	21	14	7	28	98	120		
									Actual dates										
WD-21	Miscellaneous	-	Store at Bagbari under power Distribution system Development Project (PDSDP), PDB Sylhet.	Sqm	290	OTM	BPDB	BPDB	50.00	Planned dates	20-Jul-21	17-Aug-21	7-Sep-21	21-Sep-21	28-Sep-21	26-Oct-21		23-Feb-22	New Item
									Planned days	0	28	21	14	7	28	98	120		
									Actual dates										

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-22	Internal Transportation	-	Internal Transportation (Pole Carrying)	Per M.Ton km	12500	OTM	BPDB	BPDB	100.00										Contract No: PDSDP/SD/2017-18/File-13/342; Date: 01/11/2017	Carried Over
WD-23	Internal Transportation	-	Internal Transportation	Per M.Ton km	1053	OTM	BPDB	BPDB	20.00										Contract No:27.11.9100.728.07.005.22-822; Date:22/05/2022	Carried Over
WD-24	Miscellaneous	-	Soil test for Construction of S & D-4 Office Building	LS	LS	RFQM	BPDB	GOB	2.00	Planned dates	20-Jul-21	17-Aug-21	7-Sep-21	21-Sep-21	28-Sep-21	26-Oct-21		23-Feb-22	New Item	
										Planned days	0	28	21	14	7	28	98	120		
										Actual dates										
WD-25	Internal Transportation		Internal Transportation for works	Per M.Ton km	12500	OTM	BPDB	BPDB	60.00	Planned dates	20-Jul-21	17-Aug-21	7-Sep-21	21-Sep-21	28-Sep-21	26-Oct-21		23-Feb-22	New Item	
										Planned days	0	28	21	14	7	28	98	120		
										Actual dates										
Total (WD) =									5,688.75											


 29/09/2022
 Asst. Director (Accounts)
 PDSDP, Sylhet Division
 BPDB, Sylhet


 20/9/22
 Executive Engineer
 PDSDP, Sylhet Division
 BPDB, Sylhet


 22/9/2022
 Deputy Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


 Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


 20/9/22
 Member, Distribution
 BPDB Dhaka

Annual Procurement Plan, 2022-2023

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director

Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

(Taka in Lakh)

Procurements of Services (GOB Part)

SL No	RDPP Package No	Lot No	Description of Procurement (Package)	Unit	Qty	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost in Tk. (Lakh)	Time Code for Process	Invite/Advertisement of Tender	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval to Award	NOA	Signing of Contract	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	22	23	
SD-1	P-1	Lot-1	Engineering Consultancy (Local) [Consultancy services of Survey, Planning, Design and Supervision of Line Construction, Upgradation, Renovation works of Power Distribution System Development Project, Sylhet Division (Sylhet District)]	MM	60	RFP (QCBS)	BPDB	GOB	29.98	Actual dates										Contract No: PDSDP/SD/2017-18/File-01/10158; Date: 12/03/2018	Carried Over	
		Lot-2	Engineering Consultancy (Local) [Consultancy services of Survey, Planning, Design and Supervision of Line Construction, Upgradation, Renovation works of Power Distribution System Development Project, Sylhet Division (MoulviBazar, Hobigonj, Sunumgonj)]	MM	60	RFP (QCBS)	BPDB	GOB	25.80	Actual dates										Contract No: PDSDP/SD/2017-18/File-01/10157; Date: 12/03/2018	Carried Over	
		Lot-3	Engineering Consultancy (Local) [Consultancy services of Supervision of Substation Construction, Upgradation, and Renovation works (including SCADA System) of Power Distribution System Development Project, Sylhet Division]	MM	60	RFP (QCBS)	BPDB	GOB	20.00	Actual dates										Contract No: PDSDP/SD/2017-18/File-01/10159; Date: 12/03/2018	Carried Over	
Total (SD) =									75.78													

Goods	29,065.71
Works	5,688.75
Services	75.78
Total	34,830.24

[Signature]
20/09/2022
Asst. Director (Accounts)
PDSDP, Sylhet Division
BPDB, Sylhet

[Signature]
20/9/22
Executive Engineer
PDSDP, Sylhet Division
BPDB, Sylhet

[Signature]
20/9/2022
Deputy Project Director
PDSDP, Sylhet Division
BPDB, Sylhet

[Signature]
Project Director
PDSDP, Sylhet Division
BPDB, Sylhet

[Signature]
20/9/22
Member, Distribution
BPDB Dhaka
[Signature]