

Annual Procurement Plan, 2023-2024


Budget: Development


Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000


Procurements of Goods.

(Taka in Lakh)

Sl. No.	RPPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-1	P-1	-	Design, Supply, Installation, Testing & Commissioning of a new 33/11 KV, 1-20/26MVA (AIS) Substation at Sheikherghat under the sales and Distribution Division-1, Sylhet (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	310.00	Actual dates					Contract No: 10436, Date: 24/09/18				Carried Over
GD-2	P-2	-	Design, Supply, Erection, Installation, Testing & commissioning of a new 33/11KV (2x20/26 MVA+1x10/13 MVA) GIS Sub-station in Airport Road under the Sales & Distribution Division-1, Sylhet under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet (Turnkey basis).	Nos.	1	ICT	BPDB	GOB	1,000.00	Actual dates					Contract No: 10458, Date: 16/10/2018				Carried Over
GD-3	P-3	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2* 20/26 MVA (GIS) Substation at Boteshwar Under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	700.00	Actual dates					Contract No: 10459, Date: 16/10/18				Carried Over
GD-4	P-5	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA (GIS) Substation at Khandim Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No: 10444, Date: 10/10/2018				Carried Over
GD-5	P-6	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV, 2X20/26 MVA (GIS) Substation at Upashahor Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates					Contract No: 10437, Date: 24/09/18				Carried Over
GD-6	P-7	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Srirampur on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	400.00	Actual dates					Contract No: 10445, Date: 10/10/2018				Carried Over







Annual Procurement Plan, 2023-2024

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Budget: Development

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-7	P-9	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2X20/26 MVA(GIS) Substation at Gopal on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No. 10446, Date: 10/10/2018				Carried Over
GD-8	P-10	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2X20/26 MVA(GIS) Substation at Norai on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No. 10532, Date: 05/07/2019				Carried Over
GD-9	P-11	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2X20/26MVA GIS Substation at Sunanganj on Turnkey Basis under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet.	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates					Contract No. 10447, Date: 10/10/2018				Carried Over
GD-10	P-12	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV V2x20/26 MVA (GIS) Substation at Dhonoshree Grid Attached Distribution Division, Moulvibazar (Shifted to Rajbarie, Moulvibazar) under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates					Contract No. 10448, Date: 10/10/2018				Carried Over
GD-11	P-13	-	Design, Supply, Installation, Testing and Commissioning of a new 33/11KV 2X10/13 MVA (AIS) Substation at Shepur (Shifted to Jagannathpur Under the Distribution Division Sylhet), Under the Distribution Division Moulvibazar on Turnkey Basis Under PDSDP, Sylhet Division	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates					Contract No. 10441, Date: 07/10/2018				Carried Over
GD-12	P-14	-	Design, Supply, Installation, Testing and Commissioning of a new 33/11KV 2X20/26 MVA (GIS) Substation at Hobiganj Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No. 10438, Date: 24/09/18				Carried Over
GD-13	P-15	-	Design, Supply, Erection, Installation, Testing and Commissioning of a new 33/11KV 2x20/26 MVA(GIS) Substation at Nawdashadek under Power Distribution System Development Project, Sylhet Division, BPDB, Sylhet. (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No. 10449, Date: 10/10/2018				Carried Over


 Project Director

 Finance Officer


Annual Procurement Plan, 2023-2024

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Budget: Development

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
GD-14	P-16	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (3×10/13MVA) Substation at Ambarkhana under the Sales and Distribution Division-1, Sylhet from 3×10/13MVA to 3×10/13MVA + 2×20/26 MVA Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	100.00	Actual dates					Contract No: 10450; Date: 11/10/18				Carried Over
GD-15	P-17	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2×5MVA Substation at Jawshebar S&D Chatak from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No: 10451; Date: 11/10/18				Carried Over
GD-16	P-18	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2×5MVA Substation at Derai, Under the Derai ESU from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No: 10452; Date: 11/10/18				Carried Over
GD-17	P-19	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (2×5MVA) Substation at Juri under the S&D Kulaura, from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division, BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	500.00	Actual dates					Contract No: 10453; Date: 11/10/18				Carried Over
GD-18	P-20	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV (2×5MVA) Substation at Jagannathpur under the Jagannathpur ESU, Sunamganj, from 2×5 MVA to 2×10/13MVA Under Power Distribution System Development Project, Sylhet Division" BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	400.00	Actual dates					Contract No: 10454; Date: 11/10/18				Carried Over

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

Annual Procurement Plan, 2023-2024

Budget: Development

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Goods.

(Taka in Lakh)

Sl. No.	RPPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
GD-19	P-21	-	Design, Supply, Erection, Installation, Testing and Commissioning of Up gradation of the 33/11 KV 2x5MVA Substation at Jainapur under the jointpur ESU, Sylhet. from 2x5 MVA to 2x10/13MVA. Under Power Distribution System Development Project, Sylhet Division." BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates	9-Apr-23 0	7-May-23 28	28-May-23 21	11-Jun-23 14	18-Jun-23 7	16-Jul-23 28	98	270	Carried Over	
GD-20	P-22	-	Renovation of the existing 33/11 KV 2x10/13MVA Substation at Kulaura under the S&D Kulaura, Under Power Distribution System Development Project, Sylhet Division." BPDB, (Turnkey Basis)	Nos.	1	ICT	BPDB	GOB	300.00	Actual dates	9-Apr-23 0	7-May-23 28	28-May-23 21	11-Jun-23 14	18-Jun-23 7	16-Jul-23 28	98	270	Carried Over	
GD-21	P-24	-	2D Bay Extension (33 KV side works, Grid substation) under the S & D-2, Sylhet (Turnkey Basis).	Nos.	4	ICT	BPDB	GOB	300.00	Actual dates	22-Jun-23 0	20-Jul-23 28	10-Aug-23 21	24-Aug-23 14	31-Aug-23 7	28-Sep-23 28	98	270	Carried Over	
GD-22	P-27	-	2D Bay Extension(33 kv side works, Grid substation) under the S & D, Charak (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	50.00	Actual dates	22-Jun-23 0	20-Jul-23 28	10-Aug-23 21	24-Aug-23 14	31-Aug-23 7	28-Sep-23 28	98	270	Carried Over	
GD-23	P-28	-	2D Bay Extension(33 kv side works, Grid substation) under the S & D, Sunanganj (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	100.00	Actual dates	19-Jun-23 0	17-Jul-23 28	7-Aug-23 21	21-Aug-23 14	28-Aug-23 7	25-Sep-23 28	98	270	Re-Tender	
GD-24	P-29	-	2D Bay Extension(33 kv side works, Grid substation) under the S & D, Hobiganj (Turnkey Basis).	Nos.	1	ICT	BPDB	GOB	50.00	Actual dates	19-Jun-23 0	17-Jul-23 28	7-Aug-23 21	21-Aug-23 14	28-Aug-23 7	25-Sep-23 28	98	270	Carried Over	
GD-25	P-31	-	2D Bay Extension (33 KV side works, Grid substation) under the S & D-Kulaura (Turnkey Basis).	Nos.	2	ICT	BPDB	GOB	150.00	Actual dates	19-Jun-23 0	17-Jul-23 28	7-Aug-23 21	21-Aug-23 14	28-Aug-23 7	25-Sep-23 28	98	270	Re-Tender	
GD-26	P-33	-	Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv, 0.4 Kv underground lines (Turnkey Basis).	Nos.	2	NCT	BPDE	GOB	250.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/111; Date: 16/05/2018									
GD-27	P-34	-	Design, Supply, Erection, Installation, Testing and Commissioning of 33 Kv, 11Kv, 0.4 Kv underground lines (Turnkey Basis).	Nos.	1	NCT	BPDB	GOB	495.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/112; Date: 16/05/2018									
GD-28	P-73	-	Pole fittings for 11 KV Line (New)	Sets	-	OTM	BPDB	GOB	368.00	Actual dates	Contract No: 27.11.9100.728.07.005.21-84; Date: 25/08/2021									
GD-29	P-76	-	Pole fittings for 11 KV Line (Upgradation)	Sets	-	OTM	BPDB	GOB	193.00	Actual dates	Contract No: 27.11.9100.728.07.005.21-85; Date: 25/08/2021									
GD-30	P-79	-	Pole fittings for 11/0.4 KV Line (New)	Sets	-	OTM	BPDB	GOB	349.00	Actual dates	Contract No: 27.11.9100.728.07.005.21-86; Date: 25/08/2021									
GD-31	P-85	-	Pole fittings for 0.4 KV Line (New)	Sets	-	OTM	BPDB	GOB	330.00	Actual dates	Contract No: 27.11.9100.728.07.005.21-120; Date: 12/09/2021									
GD-32	P-89	-	Pole fittings for 0.4 KV Line (Upgradation)	Sets	-	OTM	BPDB	GOB	8.60	Actual dates	Contract No: 27.11.9100.728.07.005.21-121; Date: 12/09/2021									

Abir

Dunja

Aslam

2

[Signature]


Annual Procurement Plan, 2023-2024


Budget: Development


Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000


(Taka in Lakh)

Sl. No.	RDPP Package No.	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advise Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	GD-33	P-104	Supply of Motorcycle	5 Nos.	6	7 OTM	8 BPDB	9 BPDB	10	11	12	13	14	15	16	17	18	19	20
			Design, Supply, Erection, Installation, Testing and Commissioning of River Crossing (Double Circuit) Tower for 33KV Line from South Surma Grid Substation become Khadim to Boiteswar Substation under S&D-2, Sylhet (Turnkey Basis)	Package	1	OTM	BPDB	GOB	394.00	Actual dates	20-Aug-23	17-Sep-23	8-Oct-23	22-Oct-23	29-Oct-23	26-Nov-23		25-Mar-24	New Item
			Design, Supply, Erection, Installation, Testing and Commissioning of River Crossing (Double Circuit) Tower for 33KV Line from Chatak Substation to Nurai Substation under S&D-Chatak (Turnkey Basis)	Package	1	OTM	BPDB	GOB	342.00	Actual dates									
			Supply of ACSR Groseback Conductor	KM	368	OTM	BPDB	GOB	1212.84	Actual dates									
			Supply of ACSR DOG (Insulated) Conductor	KM	960	OTM	BPDB	GOB	1287.22	Actual dates									
			Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Actual dates									
			Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Actual dates									
			Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Actual dates									
			Supply of AAC Wasp (Insulated) Conductor	KM	550	OTM	BPDB	GOB	599.13	Actual dates									
			Supply of ACC Ant (Insulated) Conductor	KM	1130	OTM	BPDB	GOB	655.71	Actual dates									
			Supply of Guy Wire	KM	370	OTM	BPDB	GOB	22.43	Actual dates									
			PVC Copper Cablr. 120 sq. mm for 11/0.4 KV for 250 KVA Transformer	KM	57	OTM	BPDB	GOB	695.53	Actual dates	3-Aug-23	31-Aug-23	21-Sep-23	5-Oct-23	12-Oct-23	9-Nov-23	7-Apr-24	150	Re-Tender
			Supply of Pole fittings for 33 KV Line	Sets	-	OTM	BPDB	GOB	523.80	Actual dates									
			Supply of Post Insulator With fittings for 33 KV Line and preform for wasp	Sets	-	OTM	BPDB	GOB	721.00	Actual dates									
Total (GD) =									20,789.95										


30/7/23
Executive Engineer
 PDSDP, Sylhet Division
 BPDB, Sylhet


30.07.23
Deputy Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


30/7/23
Project Director (CE)
 PDSDP, Sylhet Division
 BPDB, Sylhet


Member, Distribution
 BPDB, Dhaka

Annual Procurement Plan, 2023-24





Budget: Development

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

(Taka in Lakh)

Procurements of Works (GOB Part)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-1	P-1	Lot-1	(a) Construction of 1 No (80 sqm × 2Unit × 4 Storied) 4 story residential Building at Amberkhana BPDB Residential Area. (b) Construction of 2 No (80 sqm × 2Unit × 5 Storied) 5story residential Building at Bhagbari BPDB Residential Area. (c) Construction of 1 No (80 sqm × 2Unit × 4 Storied) 4 story residential Building at Habigonj BPDB Residential Area.	Sqm	3384	OTM	BPDB	GOB	400.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/1194; Date: 11/06/2018									Carried Over
WD-2		Lot-1	Construction of S & D-2 Office Building	Sqm	590	OTM	BPDB	GOB	365.21	Planned dates Planned days Actual dates	22-May-23 0	19-Jun-23 28	10-Jul-23 21	24-Jul-23 14	31-Jul-23 7	28-Aug-23 28	98	25-May-24 271		
WD-3	P-3	Lot-3	Construction of S & D-4 Office Building	Sqm	250	OTM	BPDB	GOB	204.60	Planned dates Planned days Actual dates	1-Aug-23 0	29-Aug-23 28	19-Sep-23 21	3-Oct-23 14	10-Oct-23 7	7-Nov-23 28	98	3-Aug-24 270	New Item	
WD-4		Lot-4	Construction of office Building at Jaintiapur BPDB Area.	Sqm	250	OTM	BPDB	GOB	50.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/719; Date: 15.02.2018									Carried Over
WD-5		Lot-5	Construction of office Building at Jaganmathpur BPDB Area.	Sqm	250	OTM	BPDB	GOB	204.60	Planned dates Planned days Actual dates	22-May-23 0	19-Jun-23 28	10-Jul-23 21	24-Jul-23 14	31-Jul-23 7	28-Aug-23 28	98	25-May-24 271		
WD-6		Lot-1	Installation, Testing & Commissioning of 33kV new Lines including earthing.(S&D-1, & S&D-2, Sylhet)	km	40				20.00	Actual dates	Contract No: PDSDP/SD/2017-18/File-13/844; Date: 12/03/2018									Carried Over

Annual Procurement Plan, 2023-24





Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Budget: Development

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
WD-7	P-7	Lot-2	Installation, Testing & Commissioning of 33KV new Lines including earthing (S&D-3, S&D-4, S&D Chatak, S&D Sunamganj)	km	48	OTM	BPDB	GOB	31.00	Actual dates									Carried Over
WD-8		Lot-3	Installation, Testing & Commissioning of 33KV new Lines including earthing (DD Moulvibazar, S&D Hobiganj & S&D Kalaura)	km	58				85.00	Actual dates									Carried Over
WD-9		Lot-1	Up-Gradation Work of 33KV New Lines including earthing (S&D-2, S&D-3 Sylhet & S&D Chatak)	km	70				100.00	Actual dates									Carried Over
WD-10		Lot-2	Up-Gradation Work of 33KV New Lines including earthing (S&D Sunamganj, DD Moulvibazar)	km	78				74.00	Actual dates									Carried Over
WD-11	P-8	Lot-3	Up-Gradation Work of 33KV New Lines including earthing (S&D Hobiganj & S&D Kalaura)	km	58	OTM	BPDB	GOB	77.00	Actual dates									Carried Over
WD-12		Lot-4	Up-Gradation Work of 33KV New Lines including earthing (Jaintiapur)	km	46				50.00	Actual dates									Carried Over
WD-13		Lot-5	Up-Gradation Work of 33KV New Lines including earthing (Jaintiapur ESU)	km	33				30.50	Actual dates									Carried Over
WD-14		Lot-1	Installation, Testing & Commissioning of 11KV, 11/0.4 kV & 0.4KV Lines Under 11KV Proposed New Feeders.(S&D-1,S&D-2 & S&D-3 Sylhet)	km	30				39.00	Actual dates									Carried Over
WD-15	P-9	Lot-2	Installation, Testing & Commissioning of 11KV, 11/0.4 kV & 0.4KV Lines Under 11KV Proposed New Feeders.(S&D Sunamganj,S&D Hobiganj,S&D Moulvibazar, S&D Kulaura, Jagannathpur ESU & Jaintiapur ESU)	km	55	OTM	BPDB	GOB	236.00	Actual dates									Carried Over

Annual Procurement Plan, 2023-24





Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Budget: Development

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-16		Eot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing.(S&D-1)	km	70				64.00	Actual dates									Contract No: PDSDP/SD/2018-19/File-13/183; Date: 09/09/2018	Carried Over
WD-17		Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing.(S&D-2, Sylhet)	km	30				91.00	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/908; Date: 27/03/2018	Carried Over
WD-18		Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D-4, Sylhet)	km	77				200.50	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/878; Date: 20/03/2018	Carried Over
WD-19	P-12	Lot-4	Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing.(S&D Chattak)	km	141	OTM	BPDB	GOB	6.80	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/834; Date: 08/03/2018	Carried Over
WD-20		Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (Derai ESU)	km	62				26.29	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/742; Date: 20/02/2018	Carried Over
WD-21		Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Hobigonj)	km	55				3.22	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/991; Date: 16/04/2018	Carried Over
WD-22	P-14	Lot-2	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4KV existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Hobigonj)	km	60	OTM	BPDB	GOB	46.20	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/907; Date: 27/03/2018	Carried Over

Annual Procurement Plan, 2023-24

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Budget: Development

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-23		Lot-3	Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Moulvibazar)	km	20				19.40	Actual dates									Contract No: PDSDP/SD/2018-19/File-13/88; Date: 19/07/2018	Carried Over
WD-24		Lot-1	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Kalaura)	km	350				52.80	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/1019; Date: 23/04/2018	Carried Over
WD-25	P-15	Lot-3	Construction of new line & Renovation Works of 11kv, 11/0.4kv, 0.4kv existing lines & Installation, Testing & Commissioning of 250 kVA S/S including earthing (S&D, Kalaura)	km	205	OTM	BPDB	GOB	21.15	Actual dates									Contract No: PDSDP/SD/2017-18/File-13/823; Date: 07/03/2018	Carried Over
WD-26	P-16	-	Installation, Testing & Commissioning of 33kV New Lines including Earthing (ESU- Jagannathpur)	Km	44	OTM	BPDB	GOB	75.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-783, Date: 10/02/2020	Carried Over
WD-27	P-17	-	Installation, Testing, Commissioning & Upgradation of 33kV Lines including Earthing (ESU- Dera)	Km	42	OTM	BPDB	GOB	67.47	Actual dates									Contract No: 27.11.9100.728.07.005.20-782, Date: 10/02/2020	Carried Over
WD-28		Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-3, Sylhet)	Km	156	OTM	BPDB	GOB	25.00	Actual dates									Contract No: 27.11.9100.728.07.012.19.87; Date: 19/08/2019	Carried Over
WD-29		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-4, Sylhet)	Km	131	OTM	BPDB	GOB	12.50	Actual dates									Contract No: 27.11.9100.728.07.005.20-775, Date: 06/02/2020	Carried Over
WD-30		Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D-4, Sylhet)	Km	100	OTM	BPDB	GOB	8.25	Actual dates									Contract No: 27.11.9100.728.07.005.20-776, Date: 06/02/2020	Carried Over
WD-31		Lot-4	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU- Jaintapur)	Km	179	OTM	BPDB	GOB	33.25	Actual dates									Contract No: 27.11.9100.728.07.005.20-74, Date: 26/07/2020	Carried Over

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

Annual Procurement Plan, 2023-24

Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Budget: Development

Procurements of Works (GOB Part)

(Taka in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-32		Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Chataak)	Km	136	OTM	BPDB	GOB	48.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-792, Date: 11/02/2020	Carried Over
WD-33		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Sunamganj)	Km	120	OTM	BPDB	GOB	50.40	Actual dates									Contract No: 27.11.9100.728.07.005.20-795, Date: 12/02/2020	Carried Over
WD-34	P-19	Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU- Derai)	Km	121	OTM	BPDB	GOB	17.82	Actual dates									Contract No: 27.11.9100.728.07.005.20-806, Date: 16/02/2020	Carried Over
WD-35		Lot-4	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (ESU- Jagannathpur)	Km	198	OTM	BPDB	GOB	55.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-784, Date: 10/02/2020	Carried Over
WD-36		Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Kulaura)	Km	138	OTM	BPDB	GOB	37.71	Actual dates									Contract No: 27.11.9100.728.07.005.20-796, Date: 12/02/2020	Carried Over
WD-37		Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- Kulaura)	Km	140	OTM	BPDB	GOB	42.32	Actual dates									Contract No: 27.11.9100.728.07.005.20-766, Date: 05/02/2020	Carried Over
WD-38	P-20	Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- 2, Sylhet)	Km	200	OTM	BPDB	GOB	76.00	Actual dates									Contract No: 27.11.9100.728.07.005.20-773, Date: 06/02/2020	Carried Over
WD-39		Lot-4	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing (S&D- 2, Sylhet)	Km	129	OTM	BPDB	GOB	100.78	Actual dates									Contract No: 27.11.9100.728.07.005.20-767, Date: 05/02/2020	Carried Over

[Signature]

[Signature]

[Signature]

[Signature]

[Signature]

Annual Procurement Plan, 2023-24





Budget: Development

Ministry/Division: MoPEMR, Power Division
Agency: Bangladesh Power Development Board
Procuring Entity Name & Code: Project Director
Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000

Procurements of Works (GOB Part)

(Take in Lakh)

Sl. No.	RDPP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-40		Lot-1	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing Moulvibazar.	Km	61	OTM	BPDB	GOB	15.36	Actual dates									Contract No: 27.11.9100.728.07.012.20-817, Date: 19/02/2020	Carried Over
WD-41	P-21	Lot-2	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing Habigonj.	Km	85	OTM	BPDB	GOB	44.34	Actual dates									Contract No: 27.11.9100.728.07.012.20-818, Date: 19/02/2020	Carried Over
WD-42		Lot-3	Construction of 11KV, 11/0.4KV, 0.4KV New Lines & Renovation of existing Lines & Installation, Testing, Commissioning of 250KVA S/S including Earthing at different feeders under S&D Sumsganj.	km	50	OTM	BPDB	BPDB	36.30	Actual dates									NOA No: 27.11.9100.728.07.005.22-002 Date: 03/07/2022	Carried Over
WD-43		Lot-1	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Brahmanbazar Feeder of S&D-Kulaura.	Km	64	OTM	BPDB	GOB	14.00	Actual dates									Contract No: 27.11.9100.728.07.005.22-598 Date: 01/03/2022	Carried Over
WD-44		Lot-2	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Kulaura Upozila & Kulaura Hospital Feeders of S&D-Kulaura.	Km	68	OTM	BPDB	GOB	50.00	Actual dates									Contract No: 27.11.9100.728.07.005.22-596 Date: 01/03/2022	Carried Over
WD-45	P-22	Lot-3	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Kadipur Feeder of S&D-Kulaura.	Km	59	OTM	BPDB	GOB	22.70	Actual dates									Contract No: 27.11.9100.728.07.005.22-597 Date: 01/03/2022	Carried Over
WD-46		Lot-4	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Ghagtia-Nursery Feeder of S&D-Kulaura.	Km	59	OTM	BPDB	GOB	39.20	Actual dates									Contract No: 27.11.9100.728.07.005.22-599 Date: 01/03/2022	Carried Over

Annual Procurement Plan, 2023-24


Budget: Development


Ministry/Division: MoPEMR, Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity Name & Code: Project Director
 Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000


(Taka in Lakh)


Procurements of Works (GOB Part)

Sl. No.	RDP Package No	Lot No.	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Fund	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Tender Opening	Tender Evaluation	Approval to Award	NOA	Signing of Contract	Total Time of Contract signature	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
WD-47		Lot-5	Extension & Renovation work of 11 kV, 11/0.4 kV, 0.4 kV Lines & Installation of Distribution Transformer of 11 kV Jun Town, Jun Hospital & 33 kV Jun-Fultola Feeders of S&D-Kulaura.	Km	65	OTM	BPDB	GOB	59.45	Actual dates	Contract No: 27.11.9100.728.07.005.22-600 Date: 01/03/2022									Carried Over
WD-48		-	Land Acquisition	Acre	1	To be acquired as per GoB's Rules	MoPERM	GOB	200.00	Planned dates	20-Jul-23	17-Aug-23	7-Sep-23	21-Sep-23	28-Sep-23	26-Oct-23		23-Feb-24		
WD-49		-	Internal Transportation (Pole Carrying)	Per M.Ton km	12500	OTM	BPDB	BPDB	10.00	Planned dates	1-Aug-23	29-Aug-23	19-Sep-23	3-Oct-23	10-Oct-23	7-Nov-23		6-Mar-24	New Item	
WD-50		-	Soil test for Construction of S & D-4 Office Building	LS	LS	RQOM	PD	GOB	2.00	Planned dates	0	28	21	14	7	28	98	120		
WD-51		-	Internal Transportation for Works of Division-1, against Project Director, Power Distribution System Development Project, Sylhet Division.	Per M.Ton km	12500	OTM	PD	BPDB	20.00	Planned dates	10-Aug-23	7-Sep-23	28-Sep-23	12-Oct-23	19-Oct-23	16-Nov-23		15-Mar-24	New Item	
WD-52		-	Internal Transportation for Works of Division-2, against Project Director, Power Distribution System Development Project, Sylhet Division.	Per M.Ton km	12500	OTM	PD	BPDB	20.00	Planned dates	0	28	21	14	7	28	98	120		
Total (WD) =									3,661.12											


Executive Engineer
 PDSDP, Sylhet Division
 BPDB, Sylhet


Deputy Project Director
 PDSDP, Sylhet Division
 BPDB, Sylhet


Project Director (CE)
 PDSDP, Sylhet Division
 BPDB, Sylhet


Member Distribution
 BPDB, Divlka

Annual Procurement Plan, 2023-2024

Budget: Development

Ministry/Division: MoPEMR, Power Division

Agency: Bangladesh Power Development Board

Procuring Entity Name & Code: Project Director


Project Name & Code: Power Distribution System Development Project, Sylhet Division, Code No- 224097000


Procurements of Services (GOB Part)


(Taka in Lakh)


SL No	RDPP Package No	Lot No	Description of Procurement (Package)	Unit	Qty.	Procurement Method & Type (NCT/ICT)	Contract Approving Authority	Source of Funds	Est. Cost	Time Code for Process	Invite/Advertisement of Tender	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval to Award	NOA	Signing of Contract	Time for Completion of Contract.	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	22	23	
		Lot-1	Engineering Consultancy (Local) [Consultancy services of Survey, Planning, Design and Supervision of Line Construction, Upgradation, Renovation works of Power Distribution System Development Project, Sylhet Division (Sylhet District)]	MM	30	RFP (QCBS)	BPDB	GOB	15.00	Actual dates											Contract No: PDSDP/SD/2017-18/File-01/10158; Date: 12/03/2018	Carried Over
SD-1	P-1	Lot-2	Engineering Consultancy (Local) [Consultancy services of Survey, Planning, Design and Supervision of Line Construction, Upgradation, Renovation works of Power Distribution System Development Project, Sylhet Division (Moulvibazar, Hobigonj, Sunumgonj)]	MM	30	RFP (QCBS)	BPDB	GOB	15.00	Actual dates											Contract No: PDSDP/SD/2017-18/File-01/10157; Date: 12/03/2018	Carried Over
		Lot-3	Engineering Consultancy (Local) [Consultancy services of Supervision of Substation Construction, Upgradation, and Renovation works (including SCADA System) of Power Distribution System Development Project, Sylhet Division]	MM	20	RFP (QCBS)	BPDB	GOB	10.00	Actual dates											Contract No: PDSDP/SD/2017-18/File-01/10159; Date: 12/03/2018	Carried Over
			Total (SD) =						40.00													

Goods	20,789.95
Works	3,661.12
Services	40.00
Total	24,491.07


30/7/23
Executive Engineer
PDSDP, Sylhet Division
BPDB, Sylhet


30.07.23
Deputy Project Director
PDSDP, Sylhet Division
BPDB, Sylhet


Project Director (CE)
PDSDP, Sylhet Division
BPDB, Sylhet


Member Distribution
BPDB, Dhaka