

**ANNUAL PROCUREMENT PLAN FY 2022-23 (CARRIED OVER FROM FY 2021-22)**

**PROCUREMENT OF SERVICES**

Ministry/Division:  
Agency:  
Procuring Entity:  
Project/Program:

Power, Energy & Mineral Resources/Power Division  
Bangladesh Power Development Board  
Project Director (C.E), PDSDP, Rangpur Zone, BPD, Rangpur  
Power Distribution System Development Project, Rangpur Zone

Project Cost (in Lakh Taka)

143921.58	Total
135314.60	GOB
7606.98	BPD
600	PA

Sl no	Package no.	Description of Package Services	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lakh Taka	Time Code for Process		Advertise EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
									9	10										
1	A	Consultancy services for Survey, Planning, Design, Supervision, Testing and Commissioning of Line Work & 11/0.4KV pole mounted sub-stations Works of S&DD-1,2,3, Rangpur, S&DD, Kungram, S&DD, Lalmonirhat, S&DD, Kaliganj, S&DD, Doani, Distribution Division, Gaibandha, ESU Hatibandha, Jalidaka, Kishoregonj, Gobindogonj & Polashbari of Rangpur Zone under Power Distribution System Development Project, Rangpur Zone, BPD, Rangpur	Lot	1	RFP (QCBS)	BPD	GOB	41.85	Planned Dates	21.06.2016	13.07.2016	11.08.2016	25.08.2016	30.08.2016	04.09.2016	13.08.2016	20.08.2016	63 days	40 month	
									Planned Dates	21.06.2016	13.07.2016	11.08.2016	25.08.2016	30.08.2016	04.09.2016	13.08.2016	20.08.2016			
									Actual Dates	24.08.2016	14.11.2016	11.12.2016	27.12.2016	04.01.2017	17.01.2017	17.07.2017	06.09.2017			
2	B	Consultancy services for Survey, Planning, Design, Supervision, Testing and Commissioning of Line Work & 11/0.4KV pole mounted sub-stations Works of S&DD-1,2, Dinajpur, S&DD, Nilphaman, S&DD, Saidpur, Distribution Division, Thakurgaon, S&DD, Doani, ESU Fulbari, Satabgonj, Parbatpur & Tetulia of Rangpur Zone under Power Distribution System Development Project, Rangpur Zone, BPD, Rangpur	Lot	1	RFP (QCBS)	BPD	GOB	22.94	Planned Dates	21.06.2016	13.07.2016	11.08.2016	25.08.2016	30.08.2016	04.09.2016	13.08.2016	20.08.2016	63 days	40 month	
									Planned Dates	21.06.2016	13.07.2016	11.08.2016	25.08.2016	30.08.2016	04.09.2016	13.08.2016	20.08.2016			
									Actual Dates	24.08.2016	14.11.2016	11.12.2016	27.12.2016	04.01.2017	17.01.2017	17.07.2017	06.09.2017			
3	C	Supervision of Sub-station Construction, Renovation and Up-gradation works of S&DD-1,2,3, Rangpur, S&DD 1,2 Dinajpur, S&DD, Kungram, S&DD, Lalmonirhat, S&DD, Kaliganj, S&DD, Doani, S&DD, Nilphaman, S&DD, Saidpur, S & DD, Panchagar, Distribution Division, Gaibandha, Thakurgaon, ESU Hatibandha, Jalidaka, Kishoregonj, Gobindogonj, Fulbari, Parbatpur, Satabgonj, Tetulia & Polashbari Rangpur Zone under Power Distribution System Development Project, Rangpur Zone, BPD, Rangpur	Lot	1	RFP (QCBS)	BPD	GOB	24.53	Planned Dates	21.06.2016	13.07.2016	11.08.2016	25.08.2016	30.08.2016	04.09.2016	13.08.2016	20.08.2016	63 days	up to 30.06.2021	
									Planned Dates	21.06.2016	13.07.2016	11.08.2016	25.08.2016	30.08.2016	04.09.2016	13.08.2016	20.08.2016			
									Actual Dates	24.08.2016	14.11.2016	11.12.2016	27.12.2016	04.01.2017	17.01.2017	17.07.2017	06.09.2017			
TOTAL OF SERVICE (CARRIED OVER)								98.32												

*Fateh*  
05/07/2022  
Assistant Engineer  
PDSDP, Rangpur Zone  
BPD, Rangpur

*Danman*  
05.07.2022  
Executive Engineer  
PDSDP, Rangpur Zone  
BPD, Rangpur

*Reddy*  
05/07/2022  
Project Director  
PDSDP, Rangpur Zone  
BPD, Rangpur

*Shah*  
05/07/2022  
Member, Distribution  
BPD, Dhaka