

ANNUAL PROCUREMENT PLAN FY 2022-23 (CARRIED OVER FROM FY 2021-22)

PROCUREMENT OF WORK

Ministry/Division: Power, Energy & Mineral Resources/Power Division
 Agency: Bangladesh Power Development Board
 Procuring Entity: Project Director (C.E), PDSDP, Rangpur Zone, BPD, Rangpur
 Project/Program: Power Distribution System Development Project, Rangpur Zone

Project Cost (In Lakh Taka)	14291.58	Total
	1351.460	GOB
	7606.98	BPD
	0.00	PA

Sl. no	Package No	Description of Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated/Contract Cost in Lac Taka	Time Code for Process	Advertise P.O. (if Applicable)	Inviter Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Complete of Contract	Time for Completion of Contract
1	Pkg 1W	Upgradation of 33 KV line under Garbandha 33/11 KV Sub-station at Garbandha Town. (Work Completed) [For Payment Only]	Km	22.00	OTM (e-GP)	PD	GOB	76710	Planned Dates	NA	07.08.2018	30.08.2018	13.09.2018	20.09.2018	27.09.2018	18.10.2018	73 days	270 days
2	Pkg 3W	Extension & renovation of 11KV, 11/0.4KV, 0.4KV line & installation/Renovation of distributor X-former under Garbandha 33/11 KV Sub-station at Garbandha Town (work running).	Km	115.00	OTM (e-GP)	PD	GOB	118330	Actual Dates	NA	24.07.2018	14.08.2018	27.09.2018	23.10.2018	23.10.2018	18.11.2018	114 days	365 days
3	Pkg 4W	Extension & renovation of 11KV, 11/0.4KV, 0.4KV line & installation/Renovation of distributor X-former under Garbandha 33/11 KV Sub-station at Garbandha Town. (work running).	Km	118.00	OTM (e-GP)	PD	GOB	131560	Actual Dates	NA	07.08.2016	28.08.2016	01.09.2016	05.09.2016	08.09.2016	15.09.2016	40 days	540 days
4	Pkg 6W	Upgradation of 33 KV line from Palashan 13223 KV Grid Sub-Station to Gobindaganj 33/11 KV Sub-station under Gobindaganj ESU. (work running)	Km	30.00	OTM (e-GP)	PD	GOB	27490	Actual Dates	NA	24.10.2016	22.11.2016	05.01.2017	10.01.2017	10.01.2017	01.02.2017	101 days	300 days
5	Pkg 13W	Construction/Extension & renovation of 11KV, 11/0.4KV, 0.4KV line & installation/Renovation of distributor X-former under Harbandha 33/11 KV Sub-station at Harbandha ESU. (Work Completed) [For Payment Only]	Km	40.00	OTM (e-GP)	PD	GOB	47690	Planned Dates	NA	05.09.2017	28.09.2017	12.10.2017	19.10.2017	26.10.2017	16.11.2017	73 days	540 days
6	Pkg 14W	Construction of 33 KV new line under Harbandha 33/11 KV Sub-station at Harbandha ESU. (Work Completed) [For Payment Only]	Km	30.00	OTM (e-GP)	PD	GOB	36740	Actual Dates	NA	15.10.2017	02.11.2017	27.11.2017	30.11.2017	30.11.2017	18.12.2017	114 days	405 days
7	Pkg 15W	Construction/Extension & renovation of 11KV, 11/0.4KV, 0.4KV line & installation/Renovation of distributor X-former under Kishoreganj 33/11 KV Sub-station at Kishoreganj ESU. (Work Completed) [For Payment Only]	Km	75.00	OTM (e-GP)	PD	GOB	78030	Actual Dates	NA	04.02.2018	26.02.2018	27.03.2018	28.03.2018	28.03.2018	11.04.2018	43 days	540 days
8	Pkg 16W	Construction of 33 KV line under Kishoreganj 33/11 KV Sub-station at Kishoreganj ESU. (Work Completed) [For Payment Only]	Km	25.00	OTM (e-GP)	PD	GOB	12040	Actual Dates	NA	04.01.2017	26.01.2017	03.05.2017	09.05.2017	09.05.2017	04.06.2017	152 days	540 days
9	Pkg 17W	Upgradation of 33 KV line from Lalmonirhat 132/33 Grid sub-station to Kurigram 33/11 KV Sub-station at S & D D Kurigram. (work running)	Km	30.00	OTM (e-GP)	PD	GOB	29970	Actual Dates	NA	27.09.2017	16.10.2017	01.11.2017	07.11.2017	07.11.2017	30.11.2017	80 days	180 days
10	Pkg 18W	Extension & renovation of 11KV, 11/0.4KV, 0.4KV line & installation/Renovation of distributor X-former under Kurigram 33/11 KV Sub-station at S&D D Kurigram. (Work Completed) [For Payment Only]	Km	85.00	OTM (e-GP)	PD	GOB	15000	Actual Dates	NA	16.09.2020	06.10.2020	19.10.2020	05.11.2020	05.11.2020	30.11.2020	76 days	540 days

Fahim *Zamara*

[Signature]

[Signature]

[Signature]

[Signature]

